

Smoke Ventilation Technical submission

For

Lobby Smoke Control Systems

at

Grenfell Tower Apartments, London

Revision History

Rev	Details	Author	Date	Appr
0	Issued for Approval	НММ	12/11/2014	НММ
1	Incorporation of Phase 2 details	HMM	1/12/2014	HMM
2	Item Fan Cables to FP600	НММ	14/04/2015	HMM
2	Item 2.2 change to Natural air inlet Ventilator	НММ	14/04/2015	НММ
2	Item 3.1 Fan selection changed	НММ	14/04/2015	НММ
3	Paragraph removed from 1.1.2	НММ	12/06/2015	НММ
4	AOV to Boxing Club and Common area Added	НММ	12/02/2016	НММ
5	Amended to incorporate MF Comments 18/02/16	НММ	24/02/2016	HMM
6	Amended to incorporate MF Comments 01/03/16	DH	15/03/2016	DH

Relation : J S Wright & Co Limited Date : 15th March 2016

Reference : PSB UK Ltd 75015 Rev 6
Project : Grenfell Tower Appertments

Table of Contents

Item No	ltem .	Page No
1	Lobby Smoke Control Systems	3
1.1	Base Documents	3
1.1.1	Description of the Project	3
1.1.2	Smoke Control System	3/4/5
2.0	Phase 1 Equipment and Controls	6
2.1	AOV Lobby Ventilator's	6
2.2	Natural Air Inlet Ventilator	7
2.3	Control System	7
2.3.1	Control Philosophy Statement	7
2.3.2	Activation Mechanism	8
2.3.3	Control Panels	8
2.3.3.1	Master Smoke Control Panel	8
2.3.3.2	HMI Mimic Override Panel	9
2.3.3.3	Outstation Modular Control Panel	10
2.3.3.4	Modular Battery Backup Panel	12
2.3.4.5	Floor Override Switch	12
2.3.4.6	Smoke Detector Head	12
2.4	Power Supplies Eclectically and Control Cabling	13
2.4.1	Power and Controls	13
2.4.2	Power and Control Cables	13
3.0	Phase 2 Equipment and Controls	14
3.1	Run and Standby Extract Fan Set	14/15/16
3.2	Automatic Lobby Ventilators	17
3.3	Mechanical Ventilation Control System	18/19
3.3.1	Fan Starter Control Panel	19
3.3.2	Pressure Sensors	20
3.4	System By-Pass Dampers	21
4.0	Testing and Maintenance Schedule	22
4.1	Maintenance Statement	22
4.2	Maintenance Schedule	22/23/24
5.0	Appendices	25
5.1	Fans & Damper Operation	25
5.2	PSB E 75015 800 Rev E Electrical Schematic	25

Relation : J S Wright & Co Limited
Date : 15th March 2016

Reference : PSB UK Ltd 75015 Rev 6
Project : Grenfell Tower Appertments

1.0 Lobby Smoke Control Systems

1.1 Base Documents

This Technical Submission is based in part upon the following documentation:

- Drawing Numbers
 - 1. 1279 (04) 101 Revision 05, 1279 (04) 102 Revision 05, 1279 (04) 103 Revision 05, 1279 (04) 105 Revision 01, 11279(08)100, Revision 01 279(08)101Revision 01
- Specification
 - 1. Max Fordham Employers Requirements for MEP Services Document J4350 dated 16th October 2013.
 - 2. Max Fordham Grenfell Tower Smoke Ventilation Analysis Rev A dated 6th May 2014

1.1.1 Description of the Project

The building is an existing tower block with 20 storeys of residential accommodation on top of a podium containing new residential accommodation, offices, a nursery and a boxing club.

The general scope of the project is:

- Recladding of the façade
- · Reconfiguration of the podium levels to provide additional residential accommodation
- · Relocation and refurbishment of the nursery
- · Relocation and refurbishment of the boxing club
- Provision of new office space and meeting rooms
- Modifications to the MEP systems.

It is noted that a key factor for this for this project is that the tenants will remain in occupation throughout the installation and it is essential for all basic services to remain functional at all times apart from pre-agreed interruptions.

1.1.2 Smoke Control System

The Final smoke control system has been designed to provide the existing stairwell with protection from the ingress of smoke, from a fire within a dwelling, by means of a mechanical extract system. The system has been designed to provide an average open door velocity, across an open lobby/stairwell door of 2.0m/s. This velocity is in accordance with the recommendation for a Class B pressure differential system as defined in Code of Practice BSEN12101 Part 6: Specification for pressure differential systems — Kits. (BSEN12101-6)

The PLC control system will have links to the new fire alarm system to provide an initiating signal (one signal per floor). Once a signal is received all the dampers will close (extract and inlet air) and all four dampers in the smoke affected lobby will then open and all dampers on the other floors are to remain closed.

A human Mechanical Interface Panel (HMI) will be located within the entrance area to provide the fire and rescue service with a central override facility to close all dampers in a single operation.

Each ventilated lobby will be provided with a key override, switch located within the stairwell, at each storey level providing the Fire and Rescue service with a local override facility to open the dampers on any one floor.

3

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference : PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

Once one switch has been activated to open the dampers on a given floor then all other floor switches will be locked out. Once the activated switch is returned to its original position another floor can be activated.

There are two pairs of smoke extract fans (one duty and one standby in each pair) one pair on the roof top plant room roof and one pair mounted within the new ductwork section on Level 02. There is also a single environmental fan located in the ductwork on Level 02.

The environmental fan and the smoke extract fans on the Level 02 will have a set of bypass dampers so that in environmental mode the smoke fan is isolated from the system and in smoke mode the environmental fan is isolated from the system.

The control system will also have pressure sensors added into each ventilated lobby to control the speed of the fans to ensure that when the doors on the escape route are closed that the opening force on the door does not exceed 100N as detailed IN BSEN12101-6

The mechanical system will operate as follows:

Smoke Extract mode: the by-pass damper assembly will shut off the connection to the environmental fan system and all four dampers in the lobby open, to extract air from the lobby through all four openings. Make up air will be provided via the open lobby door.

The environmental system will operate as follows:

Environmental Mode: the by-pass damper assembly will open and shut off the smoke extract fan set and isolate the two shafts. One shaft will act as a mechanical environmental extract shaft and the other will act as a mechanical fresh air make up shaft.

During normal environmental activities the system damper to the smoke ventilation fan set will be closed and the dampers to the environmental fan sets will be open.

On receipt of a fire alarm signal the environmental system dampers will close and the damper to the smoke ventilation system will open.

On receipt of a signal from the fire alarm system all environmental controls will be overridden by the smoke control system.

The mechanical system will operate as described above and the mechanical environmental system as follows:

- On alarm signal all dampers in the smoke affected lobby open (four dampers per lobby on the existing twenty floors and two dampers on the ground floor, walkway and walkway mezzanine areas)
- All other dampers close and all other floors are then locked out
- Environmental controls are locked out
- By pass dampers to environmental systems close
- By pass damper to the smoke extract fan set opens
- Make air is provided via the stairwell penthouse louvre which is permanently open.
- Smoke Extract Fans are initiated.
- Pressure sensor in smoke affected lobby active to regulate fan speed

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

- HMI override available
- If HMI override activated the Fan system shuts down and all dampers and stairwell ventilator will close
- If floor Override switch, in the stairwell, is turned to the on position, (when the HMI override has been activated) then the dampers on that floor will open, the stairwell ventilator will open and the fans will be initiated. Note: the override switch can be used on any one floor once the HMI override is initiated. However only one floor at a time can be activated via the override switches located in the stairwell.

The Boxing club and the common room lobbies have a single Wall mounted Automatic Opening Ventilator (AOV) fitted in each space.

The AOV will consist of a bottom hung window which has a 24vDC actuator fitted.

Each of the ventilated lobbies are fitted with a dedicated smoke detector linked into the central smoke control system and will both be complete with a fire override switch.

The cause and effect for the AOV ventilators are;

Smoke detected in a lobby only the applicable ventilator will open and the main mechanical system will remain unchanged.

The number & location of the temperature sensors for the environmental system are not within PSB UK Ltd and supplied by others these will operate by a signal from the BMS.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

2.0 Phase 1 Equipment and Controls

2.1 Automatic Lobby Ventilators

Product: Gilberts Series 54 Damper

Location: Existing Lobbies

оту	CODE	CONSTRUC	TION	FLANGE LENGTH	FLANGE WIDTH	OPENING LENGTH	OPENING WIDTH	FLANGE TYPE	CONTROLS	
80	SSE	GALVANIS STEEL		637	337	600MM (L)	300MM (W)	SELF	24V	
Dam	per						Name and Address of the Owner, where			
Тур	e:		SSE	300 X 600)					
Nui	mber of B	lades:	N/A				Parasah.			
Cor	struction	of Blades:	Galv	anisd stee	el	Q				
Оре	ening Hei	ght:	600		Annual Control		White die	remark (November 2)		
Оре	ening wid	th:	300		200					
	nge length		637							
	nge width		337		11-1		e in the			
	nge Type:		Self							
	e Type:		N/A		a many as a second					
	trols:			Control 24	lv					
							-			
Gril			Exist							
Typ	e Istruction			ched		Trible Control	Wassesses.	1		
COI	isti uction		Ste	ei						T
							n.		n	118
Col	our:		Evis	ting			U .			
	rtification			nper secti	on					
				ted to EN1						
				Fire resist						Market Inc.
				for service						
				alltions Pa						
			Fire	Dampers	ar -ar					

Note: the damper motor is accessed for maintenance by removing the grille.

Relation : J S Wright & Co Limited
Date : 15th March 2016
Reference : PSB UK Ltd 75015 Rev 6

Project : Grenfell Tower Appertments

2.2 Natural Air Inlet Ventilator

Product: Existing Penthouse Louvre.

Location: Roof Opening Over Stairwell.

The Stairwell has been provided with a penthouse louvre with a measured free area of 1.0m² and will is permanently open to atmosphere.

2.3 Control System

2.3.1 Control System Philosophy Statement

The control system will be an intelligent PLC based modular control system using a network for operation of filed hardware and Ethernet communications network for the HMI user interfaces.

The control system will consist of the following components:

- Master smoke control panel with PLC
- HMI override panel
- · Outstation module panels (one per ventilated lobby)
- Smoke detector (one per ventilated lobby)
- Override switch, configured auto/open (one per ventilated lobby, located within the stairwell)

The control philosophy is as follows:-

Upon smoke being detected in any of a firefighting lobby the following events shall occur:-

- If the environmental system is operating at the time of smoke detection in any lobby, the environmental fan will be de-energised the environmental bypass damper, at walkway level, will close and all lobby AOV dampers will close.
- The AOV's into the extract shafts serving the lobby in which the smoke was detected shall open.
- The smoke bypass damper at walkway level opens
- Both pairs of smoke extract fans operate.
- The AOV's into the air supply shafts serving the lobby in which the smoke was detected shall open (this shaft now becomes part of the smoke extract system).
- All other floors will be electrically isolated to prevent them from being opened to maintain separation and smoke contamination of the other floors.
- In the event of failure of the primary supply the battery backup panel will provide a power secondary supply.
- Indication on the mimic repeater panel and main control panels shall indicate the core & floor on which the alarm has been triggered.
- If the HMI override is activated i.e. shut system down all open dampers will close. The dampers on any given
 floor can be then opened using the local key override switch. Once a single switch has been turned to open
 all other switches, on the other floors, will be locked out.
- The above sequence shall also be executed if the manual overrides are operated on any level or by the master control panel.

Upon reset of the fire alarm or by override selection:-

- The AOV's into the builders work extract shaft serving the lobby shall close automatically.
- The AOV's into the builders work inlet air shaft serving the lobby shall close automatically
- The status on the indication panels shall return to normal.
- The environmental system will operate under the dictate of the temperature control.

7

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

2.3.2 Activation Mechanism


The system is triggered by smoke detectors supplied and installed by PSB. Detection within the lobby shall be provided by ceiling mounted smoke detectors. Signals from the smoke detectors will be relayed direct to the relevant smoke control systems via the local floor outstation.

2.3.3 Control Panels

2.3.3.1 Master Smoke Control Panel

Product: PSB Right Choice Control panel size 600mm wide x 600mm high x 400mm deep

Location: Service Riser Level 01



The master smoke control panel will be a steel wall mounted unit. The dimension of the panel will be 600mm High x 600mm Wide x 400 Deep with full PLC driven control system. The panel will be wall mounted in the electrical riser on the first floor.

The panel will have control interface wiring to the:

- · Mimic HMI panel on the ground floor
- Outstation panels in electrical riser located in the lobby on each level served by the smoke control system.
- Battery backup panel one on every fifth floor

Relation : J S

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

2.3.3.2 HMI Mimic Override Control Panel

Product: PSB Right Choice mimic HMI panels

Location: Local to Fire Alarm Panel - Ground Floor

QTY	CODE	CONSTRUCTION	LENGTH	HEIGHT	Property of the second		CONTROLS
1	МІМІС	PLASTIC BOX	400	300			24V
Ту	pe:		Mimic / ride panel				
Co	nstruction:		ic cabinet Screen	with		PSB Part (Coup.	STAN COPE 2
wi	dth:	400		and self-dec		Espiral results Panel 2 Corp. 4 States (1) Spiritual results	STAIR CORE A
He	eight:	300		ripri) - s	Control Control	End One-System Series Coda Visitely For School School Abrel Foot Screen	
M	ounting Type	e: SURF	ACE		11-		

The smoke mimic control panel will be a HMI Touch screen and shall comprise of an operator dialogue terminal housed in a plastic wall mounted enclosure. The dimension of the repeater panel will be 400mm Wide x 300mm High x 150 Deep. User facilities will allow the operator to access system configuration, maintenance and testing functions and provide Fireman's override facilities through the menu driven touch screen control interface. The master mimic will communicate with each core master control panel over an Ethernet TCP/IP protocol displaying in full graphical representation status of each core with event recording accessed through the menu system.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference : PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

2.3.3.3 Outstation Modular Control Panel

Product: PSB Right Choice Outstation Panel

Location: Service Riser Existing Lobbies

QTY	CODE	CONSTRUCTION	LENGTH	HEIGHT			CONTROLS	(100)
23	OUTSTATION	PLASTIC BOX	400	300			24V	
Т	ype:	Otsta	tion Contr	ol	Į-		341	
		Modu				3)	TO MAKE I WANT TO MAKE IN THE BOOK OF THE PARK IN	0
C	onstruction:	Plastic	cabinet			I D HOME	TO MONAT 3 MODELS BOARDS IN THIS BROWSLINE, NOLLENG THE ANALYSE BOARD	
w	idth:	400						
Н	eight:	300		and the second	291	GE C		
N	lounting Type:	SURFA	ACE		ă.	BE		
							W81	
						a		0
				777.5		21		

The outstation modular smoke control panel will be a steel wall mounted unit. The dimension of the panel will be 300mm High x 400mm Wide x 200 Deep. The panel will be wall mounted in the electrical riser in each of the ventilated lobbies.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

2.3.3.4 Modular Battery Backup Panel

Product: PSB Right Choice Battery Backup Panel

Location: Service Riser Existing

QTY	CODE	CONSTRUCTION	LENGTH	HEIGHT			CONTROLS
10	BATTERY BACKUP MODULE	STEEL BOX	400	400			240VAC IN 24V DC OUT
Co wi He	pe: enstruction: dth: eight: ounting Type	Mod steel 400 400	cabinet w		400		400
							⊕ ©

The battery backup smoke control panel will be a plastic wall mounted unit. The dimension of the panel will be 400mm High x 400mm Wide x 300 Deep. The panel will be wall mounted in the electrical riser on every fifth floor level within the ventilated lobbies.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

2.3.3.5 Floor Override Switches

Product: KAC Ltd Right Choice Control Override Switches

Location: Stairwell at each storey level served by the ventilation system

QTY	CODE	CONSTRUCTION	CONTROLS
26	FOC FIRE OVERRIDE SWITCH	PLASTIC	VIA INTERFACE MODULE
Тур	oe:	FOC	
Co	nstruction :	Plastic	FIREMANS VENT EXTRACT
Мс	ounting Flang	e Type: Base fixing	
Bas	se Type:	Plastic	
middle to to	lour:	Yellow	

A Key operated fire override switch will be located within the stairwell for each ventilated lobby, local to the automatic lobby ventilator, these switches will be in a normal auto position allowing the ventilator to be opened when the system operates. Once the fire override switch on the mimic override panel has been activated the floor override switch will allow the fire and rescue service the facility to open the dampers.

2.3.3.6 Smoke Detector Heads

Product: Apollo Right Choice smoke detector heads

Location: Existing Lobbies

YTC	CODE	CONSTRUCTION	ON N	CONTROLS
26	XP95	PLASTIC		VIA INTERFACE MODULE
Mo	nstruction : punting Flang se Type: lour:	re Pl ge Type: Ba Pl	oollo Optical with lay base astic ase fixing astic	

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

2.4 Power Supplies Electrical & Control Wiring

2.4.1: Power and Control

The master control panel incorporates a facility to connect the incoming 230v Ac incoming mains supply to power the smoke control systems. (Supplied and installed as part of the electrical contractors contract). Should the mains power fail there is provision for 72 hour power supply via battery a battery backup system.

2.4.2: Power and Control cables

The electrical wiring for the system shall be provided in fireproof cable with a CWZ classification.

ASI Network

Power/Controls wiring - FP200 Enhanced or equivalent.

TO NELWO

FP200 Enhanced or Equivalent.FP600 Enhanced or equivalent.

Fan Cables COMMS

- Firetuf or Equivalent.

And installed in accordance with the Electrical Wiring Regulations and BS8519.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

3.0 Phase 2 Equipment and Controls

3.1. Run & Standby Extract Fan Arrangement

Product:

Elta Fan Type LCS063K2-A5/17RS

Location:

Roof above Plant Room

One set of smoke extract fans will be mounted in series on the roof of the plantroom and connect via ductwork to one of the two builders work shafts. Motorised shut off dampers will be installed in the ductwork to provide a positive shut off of the system. All dampers will be fitted 24v DC motors.


An additional fan set will be mounted on walkway level and connect to the other builderswork shaft via a run of galvanised ductwork. Motorised shut off dampers will be installed in the ductwork to provide a positive shut off of the system. All dampers will be fitted 24v DC motors.


All fans are tested to the latest internationally recognised standard ISO5801 Part 1, installation category D for aerodynamic performance and BS848 Part 2 (1985) for acoustic performance. The adjustable pitch Aerofoil impeller gives the exact performance required, with a non overloading fan characteristic.

The impellers are all high pressure die cast to offer thin aerofoil sections for low generation of noise. The maximum pitch angles allow for speed control by frequency inverter. The motors are suitable for inverter speed control down to 20% of full speed. Fans are tested in compliance with high temperature test standard directive 89/106/EEC to EN 12101-3 and are rated to one off emergency operation at 300°C for 2 hour.

Fan Performance Data:

Elta Fan Type LCS063K2-A5/17RS





Sound Data

Spectrum (Hz):	63	125	250	500	1K	2K	4K	8K	dBW	dB(A) @ 3m
Inlet (dB):	97	99	100	99	98	92	89	83	106	81
Outlet (dB):	93	97	99	97	98	94	92	85	105	81

Sound levels are quoted as in-duct values. dB(A) values are average spherical free-field for comparative use only.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project


: Grenfell Tower Appertments


Location:

Walkway Level

Fan Performance Data:

Elta Fan Type LCS050J2-A6/17RS





Sound Data

VOIDING 1 N

Spectrum (Hz):	63	125	250	500	1K	2K	4K	8K	dBW	dB(A) @ 3m
Inlet (dB):	79	81	84	97	94	89	82	78	100	77
Outlet (dB):	80	81	84	96	94	89	83	79	99	77

Sound levels are quoted as in-duct values. dB(A) values are average spherical free-field for comparative use only.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

3.1. Run & Standby Extract Fan Arrangement (cont.)

Fan Performance Data:

Elta Fan Type LCS063K2-A5/17RS

QTY	CODE	CONSTRUCTION		LANGE ENGTH	FLANGE WIDTH	OPENING LENGTH	OPENING WIDTH	FLANGE TYPE	CONTROLS	WINDSHIELD
2	AS BELOW STEEL/ALUMINIUM N/A				N/A	N/A	N/A	N/A	N/A	N/A
Fan Ty Fan d Elect Rate Full L Start Start Abso Peak		630m oly: 380-4 Power: 4.0kV ent: 10.21 nt: Invert Invert 4.4.7kV 4.52 kV BSENI	m 20volt V A or soft or W U2101- owered	s 50Hz 3 start 3 specifi heat ar	B phase ication					

Fan Performance Data:

Elta Fan Type LCS050J2-A6/17RS

QTY	CODE	CONSTRUCTION	FLANGE LENGTH	FLANGE WIDTH	OPENING LENGTH	OPENING WIDTH	FLANGE TYPE	CONTROLS	WINDSHIELD
2	AS BELOW	STEEL/ALUMINIUM	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fan T Fan d Elect Rate	ype diameter: rical Supp d Motor f	500mm oly: 380-420 Power: 2.0 kW	12-A6/17RS volts 50Hz 3	3 phase		6			
Start Start Abso Peak	oad Curre ing Curre type: rbed Pow Power: fication:	nt: Invertor Invertor ver: 2.20 kW 2.64 kW BSEN12: For powe	soft start .01-3 specif ered heat an khuast vent	nd					

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference : PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

3.2 Automatic Lobby Ventilators

Product: Gilberts Series 54

Location: Lobbies to Ground Floor, Walkway & Walkway Mezzanine

QTY	CODE	CONSTRUC	TION	FLANGE LENGTH	FLANGE WIDTH	OPENING LENGTH	OPENING WIDTH	FLANGE TYPE	CONTROLS
6		GALVANIS STEEL		837	637	800MM (L)	600MM (W)	SELF	24V
amı	per								
Тур			SSE	600 X 800					
Nur	mber of B	lades:	N/A				A BOOK STATE OF STATE		PARKARITA
Cor	struction	of Blades:		/anisd					
			stee	el(black)	and the state of		E Contract of the Contract of		
Оре	ening Heig	ght:	800		Adain a				
Оре	ening wid	th:	600				a manufactura (Allaha)		
Flar	nge length	n:	837				A STATE OF THE STA		
Flar	nge width		637						
Flar	nge Type:		Self			The second second			
Bas	e Type:		N/A						
Con	trols:		MS	Control 24	1v				
Gril	lo		Gilb	erts K15					
Тур				ruded					
	nstruction			minium	ar article				
					er e				
Col	our:		RAI	9010					
Cer	rtification		Dar	nper secti	on				
				ted to EN1					
			Pt2	Fire resis	tance				
			tes	t for servi	ce				
			inst	alltions Pa	art 2				
			Fire	Dampers					

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

3.3 Mechanical Control System

The mechanical fan set will be provided with a fan starter panel incorporating inverter speed drives to control the speed of the fans between low speed (all doors closed) and high speed (door on fire floor open). The open/closed door condition will be monitored by as pressure sensor (see details below) which will measure the pressure differential between the lobby and the stairwell. The system is designed to maintain -25Pa in the lobby with all doors closed and will maintain the fans at low speed setting. Once a door to the smoke affected lobby, and only the smoke affected lobby, the pressure differential will be lost and the fans will automatically ramp up to full speed to extract air from the lobby at a rate which will pride an average face velocity of 2m/s across the open lobby / stairwell door.

The master control panel will be provided with a primary and secondary power supply in accordance with BS8519 and the power supplies are to include an auto changeover panel and by pass switch arrangement with a single mains feed connection to the fan control panel.

The panel will be linked to the master PLC control panel via a data cable taken from the top floor outstation module in the service riser within the lobby area and will therefore seamlessly link into the existing natural smoke ventilation system installed in phase 1.

The pressure sensors will be fitted at each storey level and will monitor the pressure differential between the stairwell and lobby.

The pressure sensor will have a link to the control outstations fitted at each storey level and will link back to the master control panel via the data link between each outstation.

Once the system has been initiated by the smoke detection system only the smoke affected floor will operate and all floors will be linked out. Only the pressure sensor within the smoke affected lobby can operate the system.

As the smoke shafts are to be used to provide a route for fresh air and extract air for the environmental system a set of by-pass dampers will be incorporated into the ductwork system.

During normal environmental activities the system damper to the smoke ventilation fan set will be closed and the dampers to the environmental fan sets will be open.

On receipt of a fire alarm signal the environmental system dampers will close and the damper to the smoke ventilation system will open.

On receipt of a signal from the fire alarm system all environmental controls will be overridden by the smoke control system.

The mechanical system will operate as described above and the mechanical environmental system as follows:

- On alarm signal all dampers in the smoke affected lobby open (four dampers per lobby on the existing twenty floors and two dampers on the ground floor, walkway and walkway mezzanine areas)
- · All other dampers close and all other floors are then locked out
- · Environmental controls are locked out
- By pass dampers to environmental systems close

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

3.3 Mechanical Control System (cont.)

- By pass damper to the smoke extract fan set opens
- Make air is provided via the stairwell penthouse louvre which is permanently open.
- Smoke Extract Fans are initiated.
- Pressure sensor in smoke affected lobby active to regulate fan speed
- · HMI override available
- . If HMI override activated the Fan system shuts down and all dampers and stairwell ventilator will close
- If floor Override switch, in the stairwell, is turned to the on position, (when the HMI override has been
 activated) then the dampers on that floor will open, the stairwell ventilator will open and the fans will be
 initiated. Note: the override switch can be used on any one floor once the HMI override is initiated. However
 only one floor at a time can be activated via the override switches located in the stairwell.

3.3.1 Fan Starter Control Panel

Product: PSB Right Choice Smart Control panel size 600mm wide x 1400mm high x 600mm deep

Location: Roof top plant room local to fan set

The same	CODE	CONSTRUCTION	HEIGHT	WIDTH	DEPTH			
1	FSP	STEEL BOX	1400	600	600			
Typ	e: nstruction:	conti incor inver	an starter rol panel porating ter fan dri cabinet					
Hei	ght:	1400						
wid	th:	600						
Mo	unting Type	: Surfa mour	ce wall nted					

The fan starter control panel will be a steel wall mounted. The dimension of the panel will be 600mm High x 1400mm Wide x 600 Deep with Macon MR5 invertor drives.

The panel will be provided with a 3 phase power supply (supplied and installed by others).

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

3.3.2 Pressure Sensor

Product: Control Pressure Transmitter

Location: Stairwell at every floor level piped into lobby

QTY	CODE	CONSTRUCTION		CONTROLS
83	PA-DPS-8X	PLASTIC		VIA INTERFACE MODULE
Тур	oe:	PA-DPS-	8x Sontay	
		Pressure	sensor	
Coi	nstruction :	Plastic		
Мо	ounting Flange	Type: Base fix	ng	
Bas	se Type:	Plastic	eren er	
				•
			e dition policy in the second	

A Pressure transmitter will be fitted within the stairwell, at high level on each storey level, and will measure the pressure differential between the stair and the smoke affected lobby. If the pre-set pressure differential is maintain the fan will run at low speed (doors closed) Should a lobby door open then pre-set pressure differential will not be able to be maintained and the fan will ramp up to full speed via inverter drive in the master control panel (open door condition) to extract a higher volumetric rate from the lobby.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

3.4 By-pass Dampers

Product: BSB SC Series

Location: Walkway Environmental Fan Set and Plant Room Smoke Extract Fan Set

GALVANISED TBA TBA TBA Damper Type: SC TBA Number of Blades: TBA Construction of Blades: Galvanisd Opening Height: TBA Opening width: TBA Flange length: TBA	ТВА	24V	
Number of Blades: TBA Construction of Blades: Galvanisd Opening Height: TBA Opening width: TBA			
Type: SC TBA Number of Blades: TBA Construction of Blades: Galvanisd Opening Height: TBA Opening width: TBA			
Construction of Blades: Galvanisd Opening Height: TBA Opening width: TBA			
Opening Height: TBA Opening width: TBA			
Opening width: TBA			The second second
		The state of the s	
Flange length: TRA			
ridinge length.			
Flange width: TBA			-5
Flange Type: Self			and the same of th
Base Type: N/A	7		
Controls: MS Control 24v			

The environmental fan sets and the smoke extract fan sets will each have a shut off/ bypass damper fitted to isolate the fan sets. The damper sizes will be provided once the final ductwork sizing and arrangement has been agreed. The dampers are Smoke Control dampers which have been tested at elevated temperatures.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

4.0 Testing and Maintenance Schedule

4.1 Maintenance Statement

It is a requirement under the Regulatory Reform Order of 2005 that a person shall be responsible for the maintenance of the smoke control system and this has to be tested and maintained in accordance with the schedules contained in BS9999 as detailed below in the extracts for the mechanical smoke control system and associated smoke detection. It is also necessary to carry out maintenance in accordance with manufacturers recommendations for each component.

4.2 Testing and Maintenance Schedule from BS9999

BRITISH STANDARD BS 9999:2008

Annex V (normative) Routine inspection and maintenance of fire safety installations

V.1 General

NOTE Fire safety installations comprise the items and elements of which examples are listed in Annex J.

It is essential for the safety of the occupants of a building that fire safety equipment (including passive fire protection provisions) is inspected frequently. Although much of the inspection can be undertaken by suitably trained personnel, a formal agreement should be made with the installer or the installer's representative to provide the regular inspection and testing described in the relevant British Standards for individual fire safety installations. Unless temporary alternative fire safety systems can be put in place, it might be appropriate for certain of the inspections carried out at three-monthly or longer intervals to be done outside normal working hours.

V.2 Daily inspections

V.2.1 General

The checks described in **V.2.2** to **V.2.6** should be undertaken daily. For premises with defined opening times such as shops, theatres and cinemas, these checks should be undertaken prior to members of the public entering the building.

V.2.2 Fire detection and alarm systems

All fire detection and alarm systems should be inspected daily. In particular, it should be ensured that:

- a) the control panel indicates normal operation or, if any fault is indicated, that it has been logged and the appropriate action(s) taken;
- b) any fault recorded the previous day has received attention.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

V.3 Weekly

V.3.1 General

In addition to the checks recommended in V.2, the checks described in V.3.3 to V.3.7 should be undertaken once a week.

V.3.2 Fire detection and alarm systems

All fire detection and alarm systems should be inspected weekly. In particular, it should be ensured that:

- a) the control equipment is able to receive a fire signal and to initiate the evacuation procedure, recording which trigger device has been used, in accordance with BS 5839-1;
- b) any standby batteries are in good condition and the fuel, oil and coolant levels of any standby

generators are correct, topping up as necessary;

- c) the reserves of paper and ink or ribbon for any printer are adequate for two weeks' normal usage.
- f) the mode monitoring system for stop valves in life safety installations is operating correctly;
- g) there is continuity of connection between the alarm switch and the control unit and between the control unit and the fire and rescue service (usually via a remote manned centre) for automatically monitored connections;
- h) trace heating systems provided to prevent freezing in the sprinkler system are functioning correctly.

V.3.5 Smoke control systems for means of escape

Actuation of the system should be simulated once a week. It should be ensured that any fans and powered exhaust ventilators operate correctly, smoke dampers close (or open in some systems), natural exhaust ventilators open, automatic smoke curtains move into position, etc.

V.4 Monthly

V.4.1 General

In addition to the checks recommended in V.2 and V.3, the checks described in V.4.2 to V.4.9 should be undertaken once a month.

V.4.2 Fire detection and alarm systems

Any standby generator should be started up once a month by simulating failure of the normal power supply, and allowed to energize the system for at least 1 h, while the system is monitored for any malfunctioning caused by the use of the generator. After restoring the normal supply, the charging arrangements for the generator starting battery should be tested, and the appropriate action should be taken if they are found not to be functioning correctly. In addition, the oil and coolant levels should be topped up and the fuel tanks filled.

V.5 Three-monthly

In addition to the checks recommended in V.2, V.3 and V.4, the actuation of all smoke control systems should be simulated once every three months. All zones should be separately tested and it should be ensured that any fans and powered exhaust ventilators operate correctly, smoke dampers close (or open in some systems), etc.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

V.6 Six-monthly

V.6.1 General

In addition to the checks recommended in V.2, V.3, V.4 and V.5, the checks described in V.6.2 and V.6.3 should be undertaken once every six months. Arrangements should be made for six-monthly inspections and tests to be carried out by competent persons on the fire detection and alarm systems, the sprinkler systems, any extinguishing systems, the emergency and escape lighting systems and the fire-fighting lift, for any defects found to be logged and the necessary action taken, and for certificates of testing to be obtained.

V.7 Yearly

NOTE Attention is drawn to the testing and inspection requirements of BS 7671. In addition to the checks recommended in V.2, V.3, V.4, V.5 and V.6, arrangements should be made for annual inspections and tests of the following to be carried out by competent persons, for any defects to be logged and the necessary action taken, and for certificates of testing to be obtained:

- a) fire detection and alarm systems;
- b) self-contained luminaires with sealed batteries, if more than 3 years old;
- c) sprinkler and drencher systems;
- d) smoke ventilators and smoke control systems;
- e) evacuation lifts;
- f) fire-fighting lift installations;
- g) fire hydrants;
- h) fire mains;
- i) portable fire extinguishers;
- j) hose reels.

Stocks of foam concentrate or solution should be checked annually and replenished as necessary.

Relation

: J S Wright & Co Limited

Date

: 15th March 2016

Reference

: PSB UK Ltd 75015 Rev 6

Project

: Grenfell Tower Appertments

5.0 Appendices

- 5.1 ANNEX 01 Fans & Damper Operation
- 5.2 PSB E 75015 800 Rev E Electrical Schematic