



THE GRENFELL TOWER INQUIRY

EXHIBIT TNG/6

This is the Exhibit marked “TNG/6”
referred to in the witness statement
of Tobias Neville Guise

Grenfell Tower 9497						GREEN HIGHLIGHT - VERY GOOD STANDARD	YELLOW HIGHLIGHT - NOT YET ACTIONED							CALL OUT RISK			POTENTIAL COST OF CALL			DATE RECTIFIED	COMMENTS
No of inspections	Item Number	DATE OF INSPECTION	BLOCK / FLOOR / PLOT	LOCATION	ISSUE DESCRIPTION / STANDARD	PICTURE	JSW / SUB CONTRACTOR	STATUS	SNAGGED Y / N	COMMISSIONED	HANDED OVER	GOOD PRACTICE	LOW	MEDIUM	HIGH	LOW	MEDIUM	HIGH			
8	1	02/09/2015	mezzanine floor	Kitchen	Flex ductwork has not been fully connected also it is heavily restricted		JSW	2nd fix	N	N	N				1		1				
8	2	02/09/2015	mezzanine floor entrance to Plot 3	Riser	Copper pipework please ensure this is cleaned from cement dust before the insulation is installed		JSW	Distribution	N	N	N			1			1				
8	3	02/09/2015	Plot A	Bedroom	LHS radiator brown plugs have been used to secure the radiator to the plaster board can you please ensure where the radiator bracket misses the ply lining in the wall adequate plaster board fixing is used		JSW	2nd fix	N	N	N			1			1				
8	4	02/09/2015	Plant room	Plant room	Vexo dosing pot has a leak on the unit		JSW	2nd fix	N	N	N			1		1					
8	5	02/09/2015	Roof	Tank room	Anti serge valve please ensure the drain is connected to the floor		JSW	2nd fix	N	N	N		1				1				
8	6	02/09/2015	Plot D	Bedroom	Discharge pipework from plot above requires extra support as it is installed in push fit		JSW	2nd fix	N	N	N		1				1				
8		02/09/2015	Summary									0	2	3	1	1	5	0			