




GRANFEN TOWER DESIGN TEAM MEETING 13/08/14

10.00 AM

SL PYLONS

S PM PYLONS

BT CABLES

HARLEYS

KL

BE/NZ

- CASSETTE FIX.
- FIRE STRATEGY NOT APPROVED

RISKS

HARLEYS

TOP AND BOTTOM DYES FOR FIXING DETAILS

PACKAGE THRESHOLDS

KEEP DETAIL SIGN OFF

HEAD + BASE DETAILS FOR CASSETTES } APPROVED FOR
COMBINED RAIL/WINDOW DETAIL } DYES.

FUR S UP ARE

BELOW GRC.

TENDER SET / FOR INFORMATION ONLY

- NO CONSTRUCTION SET CURRENTLY PENDING HARLEYS INPUT.

CONTACT DETAILS LHS TO BE ISSUED END OF WK

FIVES BEING SENT OUT W/ TRANSFER

ALL CASSETTES NOW

LOUVER DETAIL IN FRONT OF WINDOWS - GONE!

(STAY ON GROUND FLOOR)

DRESS CURRENTLY SHOWING LOUVER

EXAMPLAR ROOM TO TEST / SHOWCASE WINDOW, OPERATION ETC.

KITCHEN EXTRACT MIN. LOUVER'S. HUSH LOUVER

(THESE LOUVER'S STAY BEING KEPT)

TRACKIE VENTS CLARIFICATION WITH M&S
(NON WASTING!) APPROPRIATE FOR
BUILDING HEIGHT.

2ND WK JAN → FLAT ENTRY STAIRS FOR
WINDOWS ETC. EACH FLAT
SHOULD BE DONE IN 1/WK.

TARGET 1 FLAT /WK.

RIPONS DO SURVEY(S) PRIOR TO START.

M&S OPTIONS FOR DIFFERENT FLAT CONFIGURATIONS.

APPROXIMATE REPORT - ARTEX. TRIMMING ROUND WINDOWS
FIXING THROUGH WITH APWORK(?)

B/C PROGRESSION OF INVOLVEMENT

DRY RISK POTENTIAL TO REVERT BACK TO WET RISK(?)
NO NEW RISK (MODIFIED EXISTING)

SCHEDULE OF FIRE NEW FIRE COVERED THROUGH
BUILD PROCESS

BREXAM 'GOOD' CAN ACHIEVE V6 BECAUSE OF WATER
BANKY GARDNER - APPOINTED BREXAM

— 0 0 0 —
LIFT LOBBY

RISK SPACE REQ FOR
MANIFOLDS ETC. WHICH CANT
FIT IN FLATS THEREFORE RISK
CANT BE REDUCED(?)

ECO FUNDING PULLED '20% LOSS POTENTIALLY,

FUTURE MEETINGS TUESDAYS. 0900 HRS

AT MEETING 2WKS TIME, 28TH NEXT PM.