

**From:** Kelly, Patrick  
**Sent:** 25 October 2016 13:06  
**To:** jayne.burder@skanska.co.uk  
**Subject:** Fwd: MOBS Performance Call

Regards

Patrick Kelly

CMAC

Sent from my iPad

Begin forwarded message:

**From:** "Large, Danny" <[Danny.Large@nationalgrid.com](mailto:Danny.Large@nationalgrid.com)>  
**Date:** 25 October 2016 at 11:26:56 BST  
**To:** "Clough, Jeanette" <[Jeanette.Clough@nationalgrid.com](mailto:Jeanette.Clough@nationalgrid.com)>, 'Dave Cassin' <[Dave.Cassin@morrisonus.com](mailto:Dave.Cassin@morrisonus.com)>, "Eves, Simon" <[Simon.Eves@nationalgrid.com](mailto:Simon.Eves@nationalgrid.com)>, "Green, Natalie" <[Natalie.Green@nationalgrid.com](mailto:Natalie.Green@nationalgrid.com)>, "Hamdani, Ali" <[Ali.Hamdani@nationalgrid.com](mailto:Ali.Hamdani@nationalgrid.com)>, "Hanson, Kevin" <[Kevin.Hanson@nationalgrid.com](mailto:Kevin.Hanson@nationalgrid.com)>, Harvey Smith <[Harvey.smith@triio.co.uk](mailto:Harvey.smith@triio.co.uk)>, "Haynes, Joanne" <[Joanne.Haynes@nationalgrid.com](mailto:Joanne.Haynes@nationalgrid.com)>, "Holman, Glenn" <[Glenn.Holman@nationalgrid.com](mailto:Glenn.Holman@nationalgrid.com)>, "Kelly, Patrick" <[Patrick.Kelly2@nationalgrid.com](mailto:Patrick.Kelly2@nationalgrid.com)>, "Mann, Rajinder" <[Rajinder.Mann@nationalgrid.com](mailto:Rajinder.Mann@nationalgrid.com)>, "Marson, Kevin" <[Kevin.Marson@nationalgrid.com](mailto:Kevin.Marson@nationalgrid.com)>, "Moore, Richard X" <[richard.x.moore@nationalgrid.com](mailto:richard.x.moore@nationalgrid.com)>, "Parks, Robert" <[Robert.Parks@nationalgrid.com](mailto:Robert.Parks@nationalgrid.com)>, Ryan Steele <[Ryan.Steele@triio.co.uk](mailto:Ryan.Steele@triio.co.uk)>, "Ryan, Mary X" <[Mary.Ryan@nationalgrid.com](mailto:Mary.Ryan@nationalgrid.com)>, "Sharp, Michael" <[Michael.Sharp@nationalgrid.com](mailto:Michael.Sharp@nationalgrid.com)>, "Talbot, Cerianne" <[Cerianne.Talbot@triio.co.uk](mailto:Cerianne.Talbot@triio.co.uk)>, "Thomson, Lucy" <[Lucy.Thomson@nationalgrid.com](mailto:Lucy.Thomson@nationalgrid.com)>, "Zilionyte, Deimante" <[Deimante.Zilionyte@nationalgrid.com](mailto:Deimante.Zilionyte@nationalgrid.com)>  
**Subject:** MOBS Performance Call

All,

Please see below;

Address	GDSP	Category of Job	Progress	St
---------	------	-----------------	----------	----

GRENFELL TOWER ,  
GRENFELL ROAD, LONDON, tRiio High Rise  
W11 1TQ

21/10/2016 - CHASING WITH LOCAL  
AUTHORITIES - NO RESPONSES FROM  
COUNCIL - PAT AWARE  
18/10/2016 - ISSUES ONSITE,  
COLLABERATION WITH LOCAL  
AUTHORITY NOT HAPPENEING DUE TO NO  
RESPONSE, PAT INFORMED  
11/10/2016 - POTENTIAL BUY OUT -  
AWAITING CONFIRMATION IN HAND  
CERRIANNE - ROUTE THAT WAS  
IDENTIFIED DOESN'T HAVE VENTILATION-  
BUY OUT FOR WHOLE BUILDING  
07/10/2016 - STILL AT SURVEY STAGE  
04/10/2016 - POTENTIAL BUY OUT -  
AWAITING CONFIRMATION IN HAND  
CERRIANNE

30, UPPER BERENGER  
WALK, LONDON, SW10 0DZ tRiio High Rise

21/10/2016 - MEETING WITH COUNCIL AND  
TENNANTS ON 18/10 - AWAITING SIGN OFF  
WITH DESIGN  
18/10/2016 - SCAFFOLDING AND TEMP  
WORKS TO START TOMORROW 19.10  
14/10/2016 - STILL AT SURVEY STAGE.  
AWAITING M.A. REVIEW  
11/10/2016 - SURVEY WORK STILL ONGOING,  
CONFUSION ON AFFECTED FLATS.  
CERRIANNE ATTENDING SITE 12/10/2016  
10/10/2016 - SURVEY WORK HAS STARTED  
AND WILL CONTINUE OVER THE WEEKEND  
07/10/2016 - OUT FOR SURVEY

PAULINE HOUSE, OLD  
MONTAGUE STREET,  
LONDON,E1 5NU tRiio High Rise

21/10/2016 - AWAITING PERMISSIONS - MA  
  
21/10/2016 - SCAFFOLDING BEEN SIGNED  
OVER, FITTERS ONSITE COMMISSIONING  
18/10/2016 - 5 ENTRIES COMPLETE, WORKS  
ONGOING, ACCESS ISSUES TO 2+ PROPS  
14/10/2016 - EST COMP 21/10.  
11/10/2016 - PART COMMISSIONING TODAY  
11/10/2016, FURTHER FLOAT WORK TO  
CONTINUE

37 60 CAMPDEN HILL  
COURT CAMPDEN HILL,  
LONDON, W8 7HX tRiio Low Rise

07/10/2016 - SCAFFOLDING SIGNED OFF  
06/10/2016 - EST COMM 21/10/2016  
04/10/2016 - 2 TOWERS INSTALLED, RISER  
WORKS STARTED  
30/09/2016 - INGROUND COMPLETE, RISER  
WORK STARTING 30/09/2016 - SCAFFOLDING  
ONGOING, 4 WEEKS WORK TO  
COMPLETION - WEEKEND WORK REFUSED  
DUE TO NOISE  
27/09/2016 - WORKS ONGOING, SCAFFOLING  
TOWER HAS BEEN SIGNED OFF, RISER  
TEAM ONSITE DOING ENTRIES, INGROUND

				ONGOING
				23/09/2016 - SCAFFOLDING ONGOING, RISER TEAM TO COMMENCE MID WEEK
				20/09/2016 - SCAFFOLD ONGOING. REDESIGN REQUIRED FOR INGROUND. LOW LEVEL BEING DONE. ON TARGET FOR EST COMP DATE
				16/09/2016 - ONGOING. REDESIGN REQUIRED. EST COMP 07/10/2016
				13/09/2016 - SCAFFOLDING TOMORROW, INGROUND ON THE 15TH, AWAITING PERMISSIONS, SUPPLY TO RUN FROM COMMUNAL HEATING, AWAITING PERMISSION FROM THAT
				09/09/2016 - WORK ONGOING, MEETING TODAY ONSITE, POSS CUT OUT - MA INVOLVED - EST COMP 14.09.2016
				06/09/2016 - AWAITING ON SURVEYS TO COME IN, MEETING ONSITE 06/09/2016 WITH MA AND DESIGN HOUSE. EST COMP TO FOLLOW
				02/09/2016 - PART COMP SURVEY. STILL NO ACCESS. UPDATE TUESDAY
				30/08/2016 - OUT FOR SURVEY. NO ACCESS.
				21/10/2016 - WORKS ONGOING, NO CHANGE - WEEKEND WORKING
				18/10/2016 - WORKS STARTED TODAY
				14/10/2016 - WITH M.A. AWAITING PERMISSIONS.PLAN TO START 17/10. EST COMP 19/10
				11/10/2016 - INSTRUCTION TO SURVEY TODAY
				21/10/2016 - TO BE GASSED UP TODAY
				18/10/2016 - WORKS STARTED TODAY
				14/10/2016 - WITH M.A. AWAITING PERMISSIONS.PLAN TO START 17/10. EST COMP 19/10
				11/10/2016 - INSTRUCTION TO SURVEY TODAY
				21/10/2016 - ISSUE WITH 1 PROPERTY, PLANNED FOR CUT AND TEST, ACCESS ISSUES. LOCKSMITH POSS INSTRUCTED
				18/10/2016 - STILL AWAITING ACCESS WITH MA
				14/10/2016 - AWAITING M.A. PERMISSIONS
				21/10/2016 - TO BE COMISSIONED TODAY
				18/10/2016 - OUT FOR SURVEY
				21/10/2016 - WORKS STARTED TODAY
				18/10/2016 - SURVEYED 17/10 - IN FOR DESIGN
				21/10/2016 - AWAITING PERMISSIONS, COUNCIL HAVE REQUESTED BUY OUT
, 8,10,12 , , GLENGALL ROAD, WOODFORD GREEN, IG8 0DJ	tRiio	Low Rise		
, 14,16,18 ,, GLENGALL ROAD, WOODFORD GREEN, IG8 0DJ	tRiio	Low Rise		
FLAT 9,RUPERT HOUSE , , NEVERN SQUARE, LONDON, SW5 9PL	tRiio	Low Rise		
2 , FLAT A , BRIDGE APPROACH, LONDON, NW1 8BD	tRiio	Low Rise		
FLAT 15,EAMONT COURT , EAMONT STREET, LONDON, NW8 7DG	tRiio	Low Rise		
1, BOLTON WALK , LONDON, N7 7RW	tRiio	Low Rise		

			18/10/2016 - OUT FOR SURVEY
5, little thorpe, BASILDON, SS16 4LH	tRiio	Low Rise	21/10/2016 - WORKS TO COMMENCE 22.10.2016 18/10/2016 - UPDATE FTO FOLLOW 21/10/2016 - CUT AND TEST TODAY 21/10/2016
37B, HALTON ROAD, LONDON, N1 2EN	tRiio	Low Rise	21/10/2016 - FIRE DAMAGE - OUT FOR SURVEY
166 , GATE HILL COURT, NOTTING HILL GATE, LONDON, W11 3QT	tRiio	Low Rise	
6 , FLAT 5 , COLVILLE HOUSES, LONDON, W11 1JB	tRiio	Low Rise	21/10/2016 - OUT FOR SURVEY
11A, RUCKLIDGE AVENUE, LONDON, NW10 4QA	tRiio	Low Rise	
53, COLENORTON CRESCENT , ETON WICK, WINDSOR, SL4 6NW	tRiio	Low Rise	
			21/10/2016 - NO CHANGE 18/10/2016 - NEW TECHNOLOGY, NEW FLOW - PAT INFORMED - 31/03/2017?!?!?!? 14/10/2016 - NO CHANGE 11/10/2016 - STILL IN HAND WITH WESMINSTER - MEETING WAS HELD ON 10/10/2016 - TO STOP MINS 07/10/2016 - NO FURTHER PROGRESS WITH WESTMINSTER, ASBESTOS ISSUES - MEETING ON MONDAY 10/10/2016 04/10/2016 - NO FURTHER PROGRESS WITH WESTMINSTER, ASBESTOS ISSUES 30/09/2016 - STILL AWAITING ON PERMISSIONS 27/09/2016 - MEETING WITH WESMINSTER PLANNING ON 28.09.2016, GRADE 2 LISTED BUILDING 23/09/2016 - AWAITING PERMISSIONS, LISTED BUILDING + CONSERVATION AREA
FLAT 5,MARLOW HOUSE, HALLFIELD ESTATE, LONDON, W2 6HJ	tRiio	Medium Rise	
1,74, Redcliffe Close, London, SW59HX	tRiio	Medium Rise	21/10/2016 - MA REQUESTING BUY OUT, AWAITING PERMISSIONS 18/10/2016 - STILL OUT FOR SURVEY 14/10/2016 - OUT FOR SURVEY
STELFOX HOUSE, PRENTON RISE, LONDON, WC1X 9DS	tRiio	Medium Rise	
10, FIRST AND SECOND FLOOR FLAT , HOLLAND ROAD, LONDON, W14 8BA	Non- MOB	Non-MOB	21/10/2016 - CONFIRMED NON MOB - they are waiting for asbestos in the meter cupboard to be encapsulated which should be done Monday or Tuesday. Riser work should only take a day once that's done. 18/10/2016 - OUT FOR SURVEY

106, ST BARNABAS ROAD, LONDON, E17 8JY	Non-MOB	Non-MOB	21/10/2016 - NON MOB - CONFIRMED K&S - WORKS ONGOING
46 FLAT 5, HILLDROP CRESCENT, LONDON, N7 0JD	Non-MOB	Non-MOB	21/10/2016 - WORKS ONGOING 18/10/2016 - ONSITE TODAY, EST COMP 18/10/2016 14/10/2016 - OUT FOR SURVEY
4 , CRANE COURT , SHEEN GATE GARDENS, LONDON, SW14 7PE	Non-MOB	Non-MOB	21/10/2016 - WORKS ONGOING, SCAFFOLDING ONSITE 18/10/2016 - BEEN SURVEYED
12, PRIMROSE HILL ROAD, LONDON, NW3 3AD	Non-MOB	Non-MOB	21/10/2016 - INGROUND REQ BY DIRECT LABOUR - ASBESTOS IDENTIFIED
MIDDLESEX STEET ESTATE , GRAVEL LANE, LONDON, E1 7AW	Non-MOB	Non-MOB	21/10/2016 - OUT FOR SURVEY
165, SHEPHERDS BUSH ROAD, LONDON, W6 7PB	Non-MOB	Non-MOB	21/10/2016 - OUT FOR SURVEY
379, north end road, london, sw6 1np	Non-MOB	Non-MOB	21/10/2016 - OUT FOR SURVEY
81, ST QUINTIN AVENUE, LONDON, W10 6PB	Non-MOB	Non-MOB	21/10/2016 - OUT FOR SURVEY
BOURNE COURT, NEW WANSTEAD, LONDON, E11 2TG	Non-MOB	Non-MOB	

EOE –

Work Order No.	Address	Category of Job	Progress
400128932	11, WORDSWORTH ROAD, CHESTERFIELD, S41 8SU	Medium Rise	21/10/2016 - Out for survey today estimated completion 25/10.

Thanks

Danny

Danny Large  
North London Team Leader  
Hinckley Ops Centre  
Gas Distribution (UK)  
National Grid Gas Distribution Limited  
Tel [REDACTED]  
Internal: [REDACTED]  
Mail: [danny.large@nationalgrid.com](mailto:danny.large@nationalgrid.com)