

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

b) Are all the items associated with the installation, for which the lift manufacturer is not responsible, in a suitable state for the installation to be put into service?

Yes No

NOTE. Some items requiring attention may not be part of the contract for the lift but part of the installation and the responsibility of others. A list of typical inclusions and exclusions is given in BS 5655 : Part 6

if NO, provide details :

16 Declaration of conformity of design and manufacture

Does the design and manufacture of the lift conform to BS 5655 : Part 1?

Yes No *

If NO, state deviations:

Signatures(s):

GARY POYNTER

Company position:

CONSTRUCTION DIRECTOR

Table 1. Certificate of test and examination for electric passenger and goods lifts (concluded)

17 Declaration of test

i/we certify that on 3/2/06 the equipment was thoroughly examined and found to be free from obvious defects, subject to any statement in 15c and that the foregoing is a correct report of the result.

Vendor/purchaser's identification number:

C5470 H090

Signatures(s):

T COOK

Name and address of public service, association, company firm or person making the examination:

APEX LIFTS
APEX HOUSE
LEFA BUSINESS PARK,
EDGINGTON WAY, SIDCUP
KENT DA14 5BH

Position in the above organization of the person who conducted the examination:

TESTER

or
Qualifications of examiner, if working on his/her own account:

Test certificate serial number:

C5470

Date:

14/2/06



Table t. Certificate of test and examination for electric passenger and goods lifts

Notes for the completion of this certificate

- 1 The references quoted below in association with a part number refer to clauses, figures, tables or annexes of the stated part of BS 5655. Other clause numbers relate to this subsection of BS 5655.
- 2 Statements and replies to all relevant questions should be entered in the appropriate boxes. Where multiple choice questions are posed, only one of the alternative boxes should be ticked.
- 3 Boxes marked with an asterisk (*) should be completed by the vendor's design office.
- 4 Italic type is used where reference is made to a requirement of BS 5655 Part 1: 1995.

1 Description of installation

Location Greenfell Tower Vendor Apex Lifts

Length Of Travel 60 m Approx. Vendors Identification No

Number of levels served:

Total 22 *
 Front 22 *
 Rear — *
 Side — *

Purchasers identification No

H090

Power Supply Permanent
 Temporary

| | | Specified | Actual at time of test |
|-------------|----------------------------|-------------|------------------------|
| Rated Load | <u>900 kg * 12 Persons</u> | Voltage | * <u>402</u> |
| Rated Speed | <u>2.0 m/s *</u> | Phase | * <u>3</u> |
| | | Frequency | * <u>50</u> |
| | | Wire(3or4) | * <u>3</u> |
| | | Fuse Rating | * <u>100</u> |
| | | Fuse Type | * <u>HRC</u> |

Machine room location

- Above well *
- Below well *
- At side *
- Within Shaft *

Are the above entries acceptable?

Yes No

Machine room temperature at start of dynamic tests 17 °C

Main Switch Rating Specified * Actual
 A 100 A

Reeving Ratio

1:1 *

Is the Switch Fused Yes No Yes No

Is it lockable off Yes No Yes No

Number of poles 3

NOTE. A four-pole switch is necessary if emergency lowering is fitted

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

2. Static Examination (mechanical)

2.1 Suspension

a) Suspension ropes:

| | | |
|---|--|-----------|
| | Specified | Actual |
| Number: | | 6 |
| Nominal diameter: | mm | 13 mm |
| Lay & construction: | | 8/19 RHOL |
| Is test certificate in order & available? | <input type="radio"/> Yes <input type="radio"/> No * | |
| Is rope data plate fitted to crosshead? | <input type="radio"/> Yes <input type="radio"/> No | |

b) Rope anchorages :

| | | |
|--|---|---|
| | Car | Counterweight |
| Type | SOCKET + WEDGE | SOCKET + WEDGE. |
| Number Of Rope Grips (if any): | 1 | 1 |
| Confirm that rope grips (if any) are fitted correctly : | <input checked="" type="checkbox"/> Yes | <input checked="" type="checkbox"/> Yes |
| State BS number and type of socketed anchorages used (if any): | | |

Describe any other kind of anchorage used:

| | | |
|--|---|--------|
| | Specified | Actual |
| Are anchorages in accordance with 9.2.3. of part 1 ? | <input type="radio"/> Yes <input type="radio"/> No * | |
| Are the anchorages prevented from rotating through 180° ? | <input type="radio"/> Yes <input type="radio"/> No * | |
| Do the ropes conform to 9.5 of part 1 ensuring distribution of load between the ropes? | <input checked="" type="radio"/> Yes <input type="radio"/> No * | |

c) Suspension chains:

| | | |
|---------------------------|---|--------|
| | <input checked="" type="checkbox"/> N/A | |
| | Specified | Actual |
| 1) Number : | | * |
| 2) Pitch : | | * |
| 3) Type and construction: | | * |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

- 4) Is the chain test certificate available and in order? Yes No *
- 5) Are the anchorages in accordance with 9.2.5 of Part 1? Yes No *
- 6) Do the chains conform to 9.5 of part 1, ensuring distribution of load between chains?
 Specified Yes No * Actual Yes No
- d) Eyebolts:
 if eyebolts used do they conform to Part 8?
 Specified Yes No * Actual Yes No

2.2 Compensation

- a) Is compensation provided? Yes No *

b) If yes what type?

| | Specified | Actual |
|------------------|-----------|--------|
| 1) Rope: | * | * |
| 2) Chain: | * | * |
| 3) Anti Rebound: | * | * |
| 4) Number: | * | * |
| 5) Size: | * | * |

2.3 Safety gear, overspeed governor, overspeed governor rope and tension pulley

- a) Has the safety gear been tested in accordance with F.3 of part 1 and certified in accordance with F.3.5 of part 1? Yes No *
- b) If YES, is the data plate filled in accordance with 15.14 of Part 1? Yes No
- c) Is the safety gear sealed (see 9.3.6.4 of Part 1)? Yes No
- d) Confirm that the governor has been tested in accordance with F.4 of Part 1 and certified in accordance with F.4.3 of part 1? Yes No *

e) Specify overspeed governor type:

f) State type of overspeed governor fitted:

BODE TYPE 7

g) Is the data plate filled & in accordance with 15.6 of Part 1? Yes No

h) Confirm that the governor is sealed: Yes

i) State safety rope nominal diameter:
 Specified mm* Actual 8 mm

j) Confirm that the safety gear, overspeed governor, overspeed governor rope and the tension pulley operate as a compatible system: Yes * Yes

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

2.4 Car

a) Confirm that the available floor area, related to rated load and maximum number of passengers, conforms to 8.2 of Part 1?

Yes *

b) State the internal width, i.e. wall to wall (without finishes):

Specified

mm*

Actual

mm

c) State the internal depth, i.e. front return to rear wall or front return to rear return (without finishes):

mm*

mm

2.5 Energy accumulation buffers (spring buffers)

N/A *

a) Confirm that the buffers conform to 10.4.1 of part 1

Yes *

b) State number fitted

Specified

Actual

c) Confirm that the buffers are correctly identified

Yes

2.6 Energy accumulation buffers (polyurethane buffers)

N/A *

a) Confirm that the buffers conform to 10.4.1 of part 1

Yes *

b) State size selected:

Specified

*

Actual

c) State number fitted:

*

d) Confirm that the buffers are correctly identified:

Yes

2.7 Energy dissipation buffers (e.g. oil)

N/A *

a) Confirm that the buffers have been tested in accordance with F.5 of Part 1 and certified in accordance with F.5.4 of Part 1?

Yes *

b) Is the data plate in accordance with 15.8 of part 1?

Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

c) If No are they suitable for submission to the test described in 11.3 of this table? N/A Yes No

d) Are they correctly filled and not leaking? Yes No

e) Is there reduced stroke buffering (see item 10 of this table)? Yes No *

f) Is the stroke of each buffer in accordance with 10.4.3 of Part 1? Yes No

g) Slate number fitted

Specified

Actual

1 car / 1 weight

2.8 Brake

Confirm that the brake sustains the static car at the lowest level when loaded with 125% of rated load

Yes

2.9 Landing door assemblies

a) Does the contract require the landing door assemblies to be fire-rated? Yes No *

if YES what is the fire-rating requirement

Hour*

b) Is the test certificate available and in order? N/A Yes No *

c) If yes and the doors are manually operated is the means of fire prevention a fusible link? N/A Yes No *

d) If NO describe the method used

e) Confirm that the fire rated elements of the door assembly are correctly fitted: Yes

2.10 Door locks

a) Confirm that all the door locks have been tested in accordance with F1 of Part 1 and certified in accordance with F.1.4 of Part 1:

Yes *

b) Does the data plate conform to 15.13 of Part 1:

Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

3 Static examination (electrical)

3.1 Electric safety devices

Confirm that the electric safety devices are in accordance with appendix A of Part 1

Yes

3.2 Insulation resistance to earth (see clause 5)

a) Lift motor

841 MΩ

b) MG set (if fitted)

1) Motor

N/A MΩ

2) Generator

N/A MΩ

c) Power system

704 MΩ

d) Safety devices
(state minimum reading)

2999 MΩ

3.3 Earthing

a) Is the maximum continuity resistance to the earth provided less than 0.5 Ω (see clause 7b):

Yes No

b) Is the car connected to the controller earthing terminal by a separate conductor at least 0.75mm in cross section

Yes No

3.3 Protection of conductors

a) Is the fixed wiring in conduits (or trunking, or fittings which ensure equivalent protection) throughout?

Yes No

b) If NO do the cables conform to 13.5.1.2 of Part 1?

N/A Yes No

3.3 Phase failure device

Confirm that the phase reversal and phase failure protection operates correctly:

Yes

3.3 Electrical wiring

Do the electrical conductors, including travelling cables conform to 13.5 of Part 1?

Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

4 Dynamic tests

4.1 Safety contact/circuits

a) Have the contacts at each landing entrance been proved so that when broken they stop and prevent movement of the car outside the unlocking zone? Yes No

b) Have the mechanical locks at each landing entrance been proved for positive locking? Yes No

c) Have the car door/gate contacts been proved so that when broken there is no car movement outside the unlocking zone? Yes No

d) If separate terminal stopping switches are fitted, do they operate satisfactorily? N/A Yes No

e) Do the final limit switches operate satisfactorily? Yes No

| | Nominal | | Actual | |
|---|---------|------|--------|----|
| f) State the distance beyond terminal floor level at which the final limit switches are set to operate: | Top | mm * | 100 | mm |
| | Bottom | mm * | 100 | mm |

g) Have the stopping devices on the car top and in the pulley room and pit been proved so that when broken they stop and prevent movement of the car? Yes No

h) Have all the other switches/contacts in safety devices been proved so that when broken they stop and prevent movement of the car? Yes No

i) Does the earthing of the most remote contact (lock or push button) operate a fuse or trip a circuit breaker without delay? Yes No

j) Have the stopping devices on the car top and in the pulley room and pit, been proved so that when broken they stop and prevent movement of the car under emergency electrical operation? N/A Yes No

4.2 Car top control station

a) Confirm that the lift speed when under car top control does not exceed 0.63 m/sec: Yes

b) Speed up: 0.25 m/s

c) Speed down: 0.25 m/s

d) Confirm that the design of the car top station conforms to 14.2.1.3 of part 1: Yes *

e) Confirm that the operation of the car top station conforms to 14.2.1.3 of Part 1: Yes

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

4.3 Clearance and run-bys

a) Will the car and counterweight clear all obstacles with the car and rated load compressing the car buffers?

Yes No

b) When the counterweight rests on its fully compressed buffers, what is the minimum distance to the first striking point above the car, determined in accordance with 5.7.1.1c of Part 1?

~~0.21~~ 0.44 m*

c) By how much is the distance in b) exceeded?

0 m

d) When the counterweight rests on its fully compressed buffers, is there a sufficient space to accommodate a rectangular block 0.5 m x 0.6 m x 0.8 m above the car as specified in 5.7.1.1d of Part 1?

Yes No

e) Confirm that the further guided travel of the counterweight, with the car on its fully compressed buffers, exceeds 300mm, as specified in 5.7.1.2 of part 1:

Yes

f) When the car rests on its fully compressed buffers, is there a sufficient space to accommodate a rectangular block 0.5 m x 0.6 m x 1.0 m below the car as specified in 5.7.3.3 of Part 1, and at least 0.5 m between the bottom of the pit and the lowest point of the car

Yes No

NOTE. Attention is drawn to the requirement given in 5.7.3.3.b2 of part 1 that the clear distance between the bottom of the pit and the lowest part of the guide shoes or rollers of safety gear block, toe guards or parts of vertical sliding doors be at least 0.1m

4.4 Entrance clearances

a) Is the horizontal distance between the sill of the car and sill of all the landing doors 35 mm or less?

Yes No

b) Is the running clearance between door panels, and between panels and upright, finlets or sills 6 mm or less?

Yes No

c) Confirm that no recess or projection on the face of the sliding door panels exceeds 3 mm:

Yes

d) Is the distance between the inner surface of the wall and the sill or framework of the car entrance or door 0.15 m or less, or 0.2 m if over a height not exceeding 0.5 m?

Yes No

e) If the answer to d) is NO, is the car door mechanically locked when away from the unlocking zone, in accordance with 8.11.1 of Part 1?

N/A Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

4.5 Door tests

NOTE. Where appropriate, the following tests should be carried out with the car and landing doors coupled

- a) How are the doors operated? Manually If so answer f, h, i, j, k, l, m, n.
 Powered If so answer aii except m.
- b) Is the measured maximum force to prevent closing, at the mid point of travel, 150 N or less? Yes No
 State the figure recorded: 108 N
- c) Is the measured kinetic energy 10 J or less? Yes No
 State the figure recorded: 1.9 J
- d) Do all the protective devices reverse the doors in accordance with 7.5.2.1.1.3 of Part 1? Yes No
- e) If the protective device is made inoperative (see 7.5.2.1.1.3c of Part 1)?
- 1) Do the doors remain open Yes No
- 2) If the answer to 1) is NO, do the doors close with a kinetic energy not exceeding 4 J? N/A Yes No
- f) Is the unlocking zone 0.2 m or less above and below landing levels (or 0.35 m in the case of simultaneously operated car and landing doors)? Yes No
- g) Do the landing doors have an automatic mechanical self-closing mechanism? N/A Yes No
- h) Is each set of landing doors capable of being unlocked from the outside with an emergency key? Yes No
 If not, why not?
- i) Does the door motor/retiring ramp actuator protection system function correctly? N/A Yes No
- j) What form of electrical protection is provided for the door motor/retiring ramp actuator?
- D.C. circuit breaker Three phase circuit breaker Overloads in each phase Timing relay Thermistors
- State the relevant characteristics: N/A Time to operate 25 s
 Trip current (if applicable) A
- k) Can the doors be manually opened within the unlocking zone with a force of less than 300 N with the power off (see 8.11.2 of Part 1)? Yes No
- l) If the rated speed of the lift is greater than 1.0 m/s is the force required to open the car doors when outside the unlocking zone 50 N or greater? N/A Yes No
- m) Does the 'car here' indicator conform to 7.5.2 of Part 1 for manual doors? N/A Yes No
- n) If the entrance clearances are not in accordance with 4.4d of this table, has it been checked that the car doors are mechanically locked when outside the unlocking zone in normal operation? N/A Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

5 Measurements of the electrical system

a) State the power system (use terms as described in 4.2.3 of Part 6)

VVVF

b) Provide the following details of the lift motor (as stated on the data plate)

| | Specified | Actual |
|---------------------|-----------|--------------|
| Maker | | Zeihl-Albeag |
| Serial number | | 04500773/1 |
| Type | | VFD 200L-4 |
| Voltage | v | 360 |
| Power Rating | kw | 30 |
| Current Rating | A | 66 |
| Speed | r.p.m. | 1470 |
| Class of insulation | | F |
| Duty rating | | S4 |

c) Measure and record the following operational data when the car is at mid point of travel

Rated-speed operation (with lift performing approximately to its power system)

| Car loading condition | Lift motor speed 1) | Lift speed 1) | Lift motor input | | | System input 2) | | | |
|-----------------------|---------------------|---------------|------------------|------|-------|-----------------|------|-------|------|
| | | | Running | | Start | Running | | Start | |
| | | | V | A | A | V | A | A | |
| Empty | up | 2.0 | 316 | 29.4 | 48.0 | 402 | 0.7 | 39.2 | |
| | down | 2.0 | 323 | 37.1 | 84.0 | 399 | 28.0 | 68.2 | |
| 400 Balanced | up | 2.0 | 318 | 29.2 | 64.5 | 399 | 12.3 | 51.7 | |
| | down | 2.0 | 318 | 28.9 | 63.8 | 398 | 12.1 | 52.5 | |
| Rated | up | 1327 | 2.0 | 323 | 41.0 | 89.0 | 399 | 30.5 | 77.8 |
| | down | | 2.0 | 316 | 30.0 | 47.5 | 403 | 0.7 | 37.0 |

- 1) Complete either of these columns in its entirety & make one entry only in the alternative column for the "rated up" condition
- 2) Energy convertor or equivalent. Measure the system input to the controller from the main supply

Low-speed operation (with two speed a.c. motor)

N/A

| Car loading condition | Lift motor speed 1) | Lift speed 1) | Lift motor input | | | System input 2) | | |
|-----------------------|---------------------|---------------|------------------|---|-------|-----------------|---|-------|
| | | | Running | | Start | Running | | Start |
| | | | V | A | A | V | A | A |
| Empty | up | | | | | | | |
| | down | | | | | | | |
| Balanced | up | | | | | | | |
| | down | | | | | | | |
| Rated | up | | | | | | | |
| | down | | | | | | | |

- 1) Complete either of these columns in its entirety & make one entry only in the alternative column for the "rated up" condition
- 2) Energy convertor or equivalent. Measure the system input to the controller from the main supply

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

Maximum levelling deviation

| Car loading condition | Maximum levelling deviation (+ or -) | |
|-----------------------|--------------------------------------|-----------|
| | Specified mm | Actual mm |
| Empty | up | 3 |
| | down | 3 |
| Balanced | up | LEVEL |
| | down | LEVEL |
| Rated | up | 3 |
| | down | 3 |

d) Quote the following data from the nameplate of the associated energy convertor(s)

N/A

- 1) Type
- 2) Serial No
- 3) Input kw A V r.p.m.
- 4) Output kw A V r.p.m.

6 Lift motor overcurrent protective devices

6.1 Main windings

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|---------------------------------------|-------------------------------------|-------------------------------------|-------------------------|----------------|---------|
| Three phase circuit breaker | | | | | |
| Overloads in each phase | | | | | |
| Timing relay DJR | <input checked="" type="checkbox"/> | | 70 | | |
| Thermistor | | <input checked="" type="checkbox"/> | TESTED BY DISCONNECTION | | |
| Other (name type) | | | | | |

b) Have you found these satisfactory?

Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

6.2 Slow speed windings

N/A

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|-----------------------------|--------------|-----------------|-------------------|----------------|---------|
| Three phase circuit breaker | | | | | |
| Overloads in each phase | | | | | |
| Timing relay | | | | | |
| Thermistor | | | | | |
| Other (name type) | | | | | |

b) Have you found these satisfactory?

Yes No

6.3 Convertor input

N/A

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|-----------------------------|--------------|-----------------|-------------------|----------------|---------|
| Three phase circuit breaker | | | | | |
| Overloads in each phase | | | | | |
| Timing relay | | | | | |
| Thermistor | | | | | |
| Other (name type) | | | | | |

b) Have you found these satisfactory?

Yes No

6.4 MG set drive motor

N/A

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|-----------------------------|--------------|-----------------|-------------------|----------------|---------|
| Three phase circuit breaker | | | | | |
| Overloads in each phase | | | | | |
| Timing relay | | | | | |
| Thermistor | | | | | |
| Other (name type) | | | | | |

b) Have you found these satisfactory?

Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

7 Overspeed governor tests

7.1 Car governor

Complete the following:

Governor type: *BODE TYPE 7*
 Serial number: *104 101884*

| Device | Tripping speed | | | | Does it operate effectively? |
|------------|----------------|------------|------------|------------|---|
| | m/s | | | | |
| | Marked | Measured | Car up | Car down | |
| Electrical | | <i>2.6</i> | <i>2.6</i> | | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| Mechanical | <i>2.63</i> | <i>2.6</i> | <i>2.6</i> | <i>2.6</i> | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |

State how the governor was tested on the installation

Allowing fully loaded car to overspeed in down direction.

7.1 Counterweight governor

Complete the following: N/A

Governor type:

Serial number:

| Device | Tripping speed | | | | Does it operate effectively? |
|------------|----------------|----------|--------|----------|--|
| | m/s | | | | |
| | Marked | Measured | Car up | Car down | |
| Electrical | | | | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Mechanical | | | | | <input type="checkbox"/> Yes <input type="checkbox"/> No |

State how the governor was tested on the installation:

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

8 Car safety gear test

NOTE. The following tests are to be conducted with the car descending. The test load is to be uniformly distributed in the car, and the safety gear switch, overspeed governor switch, buffer switch or any other electrical devices that may cause the lift to stop are to be temporarily shorted out. During the tests the brake is to be kept open, with the machine continuing to run until the ropes slip or become slack

8.1 Progressive safety gear N/A

a) Does the safety gear operate correctly when engaging at rated speed with 125 % of rated load uniformly distributed? Yes No

b) State slide distance? 0.43 m

c) Does this value lie within the range given by the manufacturer? Yes No

d) Is the floor of the lift car horizontal or sloping less than 5 % from the horizontal? Yes No

e) Following the test of 8.1a, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

8.2 Instantaneous safety gear N/A

a) Does the safety gear operate correctly when engaging at rated speed with the rated load uniformly distributed? Yes No

b) Is the floor of the lift car horizontal or sloping less than 5 % from the horizontal? Yes No

c) Following the test of 8.2a, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

9 Counterweight safety gear test

NOTE. The following tests are to be conducted with the counterweight descending. There is to be no load in the car and the safety gear switch, overspeed governor switch, buffer switch or any other electrical devices that may cause the lift to stop are to be temporarily shorted out. During the tests the brake is to be kept open, with the machine continuing to run until the ropes slip or become slack.

9.1 Progressive safety gear N/A

a) Does the safety gear operate correctly when engaging at rated speed with the car empty? Yes No

b) State slide distance? m

c) Does this value lie within the range given by the manufacturer? Yes No

d) Following the test of 9.1a, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

9.2 Instantaneous safety gear N/A

a) Does the safety gear operate correctly when engaging at rated speed with the car empty? Yes No

b) Following this test, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

| | |
|--|--|
| 10 Reduced stroke buffering | <input checked="" type="radio"/> N/A |
| Does the terminal speed reduction system ensure that the buffer impact speed is appropriate to the stroke of the buffer (see 10.4.3.2 of Part 1)? | <input type="radio"/> Yes <input type="radio"/> No |
| 11 Buffers | |
| 11.1 Energy accumulation buffers (spring type) | |
| When the car with its rated load is placed on the buffer(s), the ropes being made slack, confirm that the compression corresponds to that given by the characteristic curve of the buffer (as supplied by the buffer supplier or the lift supplier): | <input checked="" type="radio"/> N/A <input type="radio"/> Yes |
| 11.2 Energy accumulation buffers (polyurethane type) | |
| When the car with its rated load is placed on the buffer(s), the ropes being made slack, confirm that the compression corresponds to that given by the characteristic curve of the buffer (as supplied by the buffer supplier or the lift supplier): | <input checked="" type="radio"/> N/A <input type="radio"/> Yes |
| 11.3 Energy dissipation buffers (oil type) | <input type="radio"/> N/A |
| a) Car buffers: When the car is brought into contact with the buffers at rated load, at rated speed or at a speed for which the stroke of the buffers has been calculated, is operation satisfactory? | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| b) Counterweight buffers: When the counterweight is brought into contact with the buffer with the car empty at rated speed, or at a speed for which the stroke of the buffer has been calculated, is operation satisfactory? | <input type="radio"/> Yes <input type="radio"/> No |
| c) Do the buffers recover automatically after operation? | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| 12 Traction checks | |
| a) Does the car stop under emergency conditions: | |
| 1) with car empty, when travelling upwards at rated speed? | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| 2) with 125 % rated load, when travelling downwards in the lower part of the well at rated speed? | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| b) When the counterweight is resting on its compressed buffers is it impossible for the empty car to be raised under power? | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| c) From the measurements recorded in item 5 of this table is the balance satisfactory? | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| State the percentage of the balance: | Specified % * Actual 45 % |
| d) Confirm that the filler weights in the counterweight have been secured: | <input checked="" type="radio"/> Yes |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

13 Duty cycle tests

a) Does the lift operate satisfactorily for a period of at least 0.5 h when running with rated load, full travel and intermediate stops at a rate of starts at least equal to the number of starts recommended in part 4.2 of Part 6?

Yes No

b) State the machine room temperature at the end of this test:

17 °C

Is this temperature rise acceptable?

Yes No

If NO, state reasons:

NOTE. It may be necessary to adjust or omit the operation of the doors to achieve the required number of starts per hour

14 General

a) Is the maximum load indicated in the car (e.g. number of persons, load in kilograms and identification number) and does it conform to 15.2.1 of Part 1?

Yes No *

b) If the lift is a firefighting lift, confirm that it has been designed in accordance with BS 5588 : Part 5:

N/A Yes *

c) If the lift is a firefighting lift, confirm that it has been tested in accordance with BS 5588 : Part 5:

N/A Yes

d) If the lift has an evacuation system for disabled persons, confirm that it has been designed in accordance with BS 5588 : Part 8:

N/A Yes *

e) If the lift has an evacuation system for disabled persons, confirm that it has been tested in accordance with BS 5588 : Part 8:

N/A Yes

f) Confirm that the emergency instructions are displayed in the machine room in accordance with 15.4 of Part 1:

Yes

g) Confirm that the emergency operation system(s) function correctly in accordance with 12.5 of Part 1:

Yes

To whom has the emergency operation system been demonstrated?

Name:

Not

Organisation:

DEMONSTRATED

h) Confirm that the artificial lighting in the machine room conforms to 6.3.6 of Part 1:

Yes

Tabla 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

i) Confirm that the artificial lighting in the well conforms to 5.9 of Part 1:

N/A Yes

j) Are the machine room conditions satisfactory?

Yes No

If NO, state reasons:

Trap door to be renewed.

k) Are the provisions for heating and ventilating the machine room in working order?

Yes No

l) Confirm that the machine room doors or trap doors are fitted with a suitable lock conforming to 6.3.3.3 of Part 1:

Yes

m) What are the means of emergency communication for passengers in the lift car?

Audible signal

Bell

Voice communication

Autodialer

Confirm that at least one means of emergency communication works:

Yes

n) Confirm that the emergency lighting of the car stays illuminated for at least 1h:

Yes

o) Is there safe means of access to all items of lift equipment in accordance with Part 1?

Yes No

If NO, state reasons:

p) Confirm that the safety notices/instructions specified in clause 15 of Part 1 and recommended in 3.6 of Part 6 are correctly displayed:

Yes

q) Confirm that the toe guard conforms to 8.4 of Part 1:

Yes

r) Has a counterweight screen been fitted?

N/A Yes No

15 Conclusions

a) Following the foregoing tests, confirm that all items for which the lift contractor is responsible are complete and that no deterioration which could adversely affect the normal use of the lift has occurred

Yes

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

b) Are all the items associated with the installation, for which the lift manufacturer is not responsible, in a suitable state for the installation to be put into service?

Yes No

NOTE. Some items requiring attention may not be part of the contract for the lift but part of the installation and the responsibility of others. A list of typical inclusions and exclusions is given in BS 5655 : Part 6

If NO, provide details :

16 Declaration of conformity of design and manufacture

Does the design and manufacture of the lift conform to BS 5655 : Part 1?

Yes No

If NO, state deviations:

Signatures(s):

Company position:

Table 1. Certificate of test and examination for electric passenger and goods lifts (concluded)

17 Declaration of test

I/ve certify that on 3.2.06 the equipment was thoroughly examined and found to be free from obvious defects, subject to any statement in 15c and that the foregoing is a correct report of the result.

Vendor/purchaser's identification number:

H090

Signatures(s):



T. I. Cook.

Autodialer Numbers.

0207 838 5374

0845 634 0213

Name and address of public service, association, company firm or person making the examination:

T.I.C. Lift Aid Ltd.
17 Cherry Orchard Rd.
Bramley
Kent.
BR2 8NE.

Position in the above organization of the person who conducted the examination:

TESTER/DIRECTOR

or
Qualifications of examiner, if working on his/her own account:

NVQ Level 4

Test certificate serial number:

Date:

Table 1. Certificate of test and examination for electric passenger and goods lifts

Notes for the completion of this certificate

1. The references quoted below in association with a part number refer to clauses, figures, tables or annexes of the stated part of BS 5655. Other clause numbers relate to this subsection of BS 5655
2. Statements and replies to all relevant questions should be entered in the appropriate boxes. Where multiple choice questions are posed, only one of the alternative boxes should be ticked.
3. Boxes marked with an asterisk (*) should be completed by the vendors design office
4. Italic type is used where reference is made to a requirement of BS 5655: Part 1: 1986

1 Description of installation

| <p>Location GRENFELL TOWER *</p> | <p>Vendor Apex Lifts Ltd *</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|---|---|--|------------------------|---------------------------|-----|---|------------|----------------------------|--|---|---|---------------------------|--|---|---|------------------------|---|---|---|--------------------|--|---|-----|------------------|--|---|-----|
| <p>Length Of Travel 63.209 m</p> | <p>Vendors Identification No C5470 *</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Number of levels served:</p> <p style="padding-left: 20px;">Total 22 *</p> <p style="padding-left: 20px;">Front 22 *</p> <p style="padding-left: 20px;">Rear - *</p> <p style="padding-left: 20px;">Side - *</p> | <p>Purchasers identification No H091 *</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Rated Load 900 kg * 12 Persons *</p> <p>Rated Speed 2.0 m/s *</p> | <p>Power Supply <input checked="" type="radio"/> Permanent <input type="radio"/> Temporary</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 40%;"></th> <th style="width: 15%; text-align: center;">Specified</th> <th style="width: 10%;"></th> <th style="width: 15%; text-align: center;">Actual at time of test</th> </tr> </thead> <tbody> <tr> <td>Voltage</td> <td style="text-align: center;">415</td> <td style="text-align: center;">*</td> <td style="text-align: center;">413</td> </tr> <tr> <td>Phase</td> <td style="text-align: center;">3</td> <td style="text-align: center;">*</td> <td style="text-align: center;">3</td> </tr> <tr> <td>Frequency</td> <td style="text-align: center;">50</td> <td style="text-align: center;">*</td> <td style="text-align: center;">50</td> </tr> <tr> <td>Wire(3or4)</td> <td style="text-align: center;">3</td> <td style="text-align: center;">*</td> <td style="text-align: center;">3</td> </tr> <tr> <td>Fuse Rating</td> <td></td> <td style="text-align: center;">*</td> <td style="text-align: center;">100</td> </tr> <tr> <td>Fuse Type</td> <td></td> <td style="text-align: center;">*</td> <td style="text-align: center;">HRC</td> </tr> </tbody> </table> <p>Are the above entries acceptable? <input type="radio"/> Yes <input type="radio"/> No</p> | | Specified | | Actual at time of test | Voltage | 415 | * | 413 | Phase | 3 | * | 3 | Frequency | 50 | * | 50 | Wire(3or4) | 3 | * | 3 | Fuse Rating | | * | 100 | Fuse Type | | * | HRC |
| | Specified | | Actual at time of test | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Voltage | 415 | * | 413 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase | 3 | * | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Frequency | 50 | * | 50 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Wire(3or4) | 3 | * | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Fuse Rating | | * | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Fuse Type | | * | HRC | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Machine room location</p> <p style="padding-left: 20px;"><input checked="" type="radio"/> Above well *</p> <p style="padding-left: 20px;"><input type="radio"/> Below well *</p> <p style="padding-left: 20px;"><input type="radio"/> At side *</p> <p style="padding-left: 20px;"><input type="radio"/> Within Shaft *</p> | <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 40%;"></th> <th style="width: 15%; text-align: center;">Specified *</th> <th style="width: 10%;"></th> <th style="width: 15%; text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Main Switch Rating</td> <td style="text-align: center;">100</td> <td style="text-align: center;">A</td> <td style="text-align: center;">100 A</td> </tr> <tr> <td>Is the Switch Fused</td> <td colspan="2" style="text-align: center;"><input type="radio"/> Yes <input type="radio"/> No</td> <td style="text-align: center;"><input checked="" type="radio"/> Yes <input type="radio"/> No</td> </tr> <tr> <td>Is it lockable off</td> <td colspan="2" style="text-align: center;"><input type="radio"/> Yes <input type="radio"/> No</td> <td style="text-align: center;"><input checked="" type="radio"/> Yes <input type="radio"/> No</td> </tr> <tr> <td>Number of poles</td> <td colspan="3" style="text-align: center;">3</td> </tr> </tbody> </table> <p>NOTE. A four-pole switch is necessary if emergency lowering is fitted</p> | | Specified * | | Actual | Main Switch Rating | 100 | A | 100 A | Is the Switch Fused | <input type="radio"/> Yes <input type="radio"/> No | | <input checked="" type="radio"/> Yes <input type="radio"/> No | Is it lockable off | <input type="radio"/> Yes <input type="radio"/> No | | <input checked="" type="radio"/> Yes <input type="radio"/> No | Number of poles | 3 | | | | | | | | | | |
| | Specified * | | Actual | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Main Switch Rating | 100 | A | 100 A | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Is the Switch Fused | <input type="radio"/> Yes <input type="radio"/> No | | <input checked="" type="radio"/> Yes <input type="radio"/> No | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Is it lockable off | <input type="radio"/> Yes <input type="radio"/> No | | <input checked="" type="radio"/> Yes <input type="radio"/> No | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Number of poles | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Machine room temperature at start of dynamic tests 26 °C</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Reeving Ratio 1.1 *</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

2. Static Examination (mechanical)

2.1 Suspension

a) Suspension ropes:

| | Specified | Actual |
|---|---|--------------------|
| Number: | 6 | * 6 |
| Nominal diameter: | 13 mm* | 13 mm |
| Lay & construction: | R.H. Ordinary 8/19 * | R.H. Ordinary 8/19 |
| Is test certificate in order & available? | <input checked="" type="radio"/> Yes <input type="radio"/> No * | |
| Is rope data plate fitted to crosshead? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |

b) Rope anchorages :

| | Car | Counterweight |
|--|--------------------------------------|--------------------------------------|
| Type | WEDGE CLAMP | WEDGE CLAMPS |
| Number Of Rope Grips (if any): | 1 | 1 |
| Confirm that rope grips (if any) are fitted correctly : | <input checked="" type="radio"/> Yes | <input checked="" type="radio"/> Yes |
| State BS number and type of socketed anchorages used (if any): | EYE BOLTS | EYE BOLTS |

Describe any other kind of anchorage used:

| | |
|--|--|
| | |
|--|--|

| | Specified | Actual |
|--|---|---|
| Are anchorages in accordance with 9.2.3. of part 1 ? | <input checked="" type="radio"/> Yes <input type="radio"/> No * | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| Are the anchorages prevented from rotating through 180° ? | <input checked="" type="radio"/> Yes <input type="radio"/> No * | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| Do the ropes conform to 9.5 of part 1 ensuring distribution of load between the ropes? | <input checked="" type="radio"/> Yes <input type="radio"/> No * | <input checked="" type="radio"/> Yes <input type="radio"/> No |

c) Suspension chains:

| | Specified | Actual |
|---------------------------|--------------------------------------|--------|
| 1) Number : | <input checked="" type="radio"/> N/A | * |
| 2) Pitch : | | * |
| 3) Type and construction: | | * |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

| | | | |
|---|---|--|--|
| 4) Is the chain test certificate available and in order? | <input type="radio"/> Yes <input type="radio"/> No * | | |
| 5) Are the anchorages in accordance with 9.2.5 of Part 1? | <input type="radio"/> Yes <input type="radio"/> No * | | |
| | Specified | Actual | |
| 6) Do the chains conform to 9.5 of part 1, ensuring distribution of load between chains? | <input type="radio"/> Yes <input type="radio"/> No * | <input type="radio"/> Yes <input type="radio"/> No | |
| d) Eyebolts: | Specified | Actual | |
| If eyebolts used do they conform to Part 8? | <input type="radio"/> Yes <input type="radio"/> No * | <input type="radio"/> Yes <input type="radio"/> No | |
| 2.2 Compensation | | | |
| a) Is compensation provided? | <input type="radio"/> Yes <input checked="" type="radio"/> No * | | |
| b) If yes what type? | | | |
| | Specified | Actual | |
| 1) Rope: | | * | |
| 2) Chain: | | * | |
| 3) Anti Rebound: | | * | |
| 4) Number: | | * | |
| 5) Size: | | * | |
| 2.3 Safety gear, overspeed governor, overspeed governor rope and tension pulley | | | |
| a) Has the safety gear been tested in accordance with F.3 of part 1 and certified in accordance with F.3.5 of part 1? | <input checked="" type="radio"/> Yes <input type="radio"/> No * | | |
| b) If YES, is the data plate fitted in accordance with 15.14 of Part 1? | <input checked="" type="radio"/> Yes <input type="radio"/> No | | |
| c) Is the safety gear seated (see 9.8.6.4 of Part 1)? | <input checked="" type="radio"/> Yes <input type="radio"/> No | | |
| d) Confirm that the governor has been tested in accordance with F.4 of Part 1 and certified in accordance with F.4.3 of part 1: | <input checked="" type="radio"/> Yes <input type="radio"/> No * | | |
| e) Specify overspeed governor type: | BIDIRECTIONAL - BODE | | |
| f) State type of overspeed governor fitted: | VCB 098/1 | | |
| g) Is the data plate fitted & in accordance with 15.6 of Part 1? | <input checked="" type="radio"/> Yea <input type="radio"/> No | | |
| h) Confirm that the governor is sealed: | <input checked="" type="radio"/> Yes | | |
| | Specified | Actual | |
| i) State safety rope nominal diameter: | 8 mm* | 8 mm | |
| j) Confirm that the safety gear, overspeed governor, overspeed governor rope and the tension pulley operate as a compatible system: | <input checked="" type="radio"/> Yes * | <input checked="" type="radio"/> Yes | |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

| | | | |
|---|-----------|--------|---|
| 2.4 Car | | | |
| a) Confirm that the available floor area, related to rated load and maximum number of passengers, conforms to 8.2 of Part 1? | | | <input checked="" type="radio"/> Yes * |
| | Specified | Actual | |
| b) State the internal width, i.e. wall to wall (without finishes): | | mm* | 1400 mm |
| c) State the internal depth, i.e. front return to rear wall or front return to rear return (without finishes): | | mm* | 1400 mm |
| 2.5 Energy accumulation buffers (spring buffers) | | | |
| | | | <input checked="" type="radio"/> N/A * |
| a) Confirm that the buffers conform to 10.4.1 of part 1 | | | <input type="radio"/> Yes * |
| | Specified | Actual | |
| b) State number fitted | | * | |
| c) Confirm that the buffers are correctly identified | | | <input type="radio"/> Yes |
| 2.6 Energy accumulation buffers (polyurethane buffers) | | | |
| | | | <input checked="" type="radio"/> N/A * |
| a) Confirm that the buffers conform to 10.4.1 of part 1 | | | <input type="radio"/> Yes * |
| | Specified | Actual | |
| b) State size selected: | | * | |
| c) State number fitted: | | * | |
| d) Confirm that the buffers are correctly identified: | | | <input type="radio"/> Yes |
| 2.7 Energy dissipation buffers (e.g. oil) | | | |
| | | | <input checked="" type="radio"/> N/A * |
| a) Confirm that the buffers have been tested in accordance with F.5 of Part 1 and certified in accordance with F.5.4 of Part 1? | | | <input checked="" type="radio"/> Yes * |
| b) Is the data plate in accordance with 15.8 of part 1? | | | <input checked="" type="radio"/> Yes <input type="radio"/> No |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

c) *If No are they suitable for submission to the test described in 11.3 of this table?* N/A Yes No

d) *Are they correctly filled and not leaking?* Yes No

e) *Is there reduced stroke buffering (see Item 10 of this table)?* Yes No *

f) *Is the stroke of each buffer in accordance with 10.4.3 of Part 1?* Yes No

g) *State number fitted*

| | | |
|----------------|---|-------------|
| Specified 2 | * | Actual 2 |
|----------------|---|-------------|

2.a Brake

Confirm that the brake sustains the static car at the lowest level when loaded with 125% of rated load Yes

2.9 Landing door assemblies

a) *Does the contract require the landing door assemblies to be fire-rated* Yes No *

If YES what is the fire-rating requirement 2 Hour*

b) *Is the test certificate available and in order* N/A Yes No *

c) *If yes and the doors are manually operated is the means of fire prevention a fusible link* N/A Yes No *

d) *If NO describe the method used*

e) *Confirm that the fire rated elements of the door assembly are correctly fitted :* Yes

2.10 Door locks

a) *Confirm that all the door locks have been tested in accordance with F1 of Part 1 and certified in accordance with F.1.4 of Part 1:* Yes *

b) *Does the data plate conform to 15.13 of Part 1:* Yes No

| Table 1. Certificate of test and examination for electric passenger and goods lifts (cont) | |
|--|---|
| 3 Static examination (electrical) | |
| 3.1 Electric safety devices | |
| Confirm that the electric safety devices are in accordance with appendix A of Part 1 | <input checked="" type="radio"/> Yes |
| 3.2 Insulation resistance to earth (see clause 5) | |
| a) Lift motor | >280 M Ohms |
| b) MG set (if fitted) | |
| 1) Motor | - M Ohms |
| 2) Generator | - M Ohms |
| c) Power system | >900 M Ohms |
| d) Safety devices (state minimum reading) | >900 M Ohms |
| 3.3 Earthing | |
| a) Is the maximum continuity resistance to the earth provided less than 0.5 Ohms ? (see clause 7b): | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| b) Is the car connected to the controller earthing terminal by a separate conductor at least 0.75mm in cross section | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| 3.3 Protection of conductors | |
| a) Is the fixed wiring in conduits (or trunking, or fittings which ensure equivalent protection) throughout? | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| b) If NO do the cables conform to 13.5.1.2 of Part 1? | <input checked="" type="radio"/> N/A <input type="radio"/> Yes <input type="radio"/> No |
| 3.3 Phase failure device | |
| Confirm that the phase reversal and phase failure protection operates correctly: | <input checked="" type="radio"/> Yes |
| 3.3 Electrical wiring | |
| Do the electrical conductors, including travelling cables conform to 13.5 of Part 1? | <input checked="" type="radio"/> Yes <input type="radio"/> No |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

4 Dynamic tests

4.1 Safety contact/circuits

a) Have the contacts at each landing entrance been proved so that when broken they stop and prevent movement of the car outside the unlocking zone? Yes No

b) Have the mechanical locks at each landing entrance been proved for positive locking? Yes No

c) Have the car door/gate contacts been proved so that when broken there is no car movement outside the unlocking zone? Yes No

d) If separate terminal stopping switches are fitted, do they operate satisfactorily? N/A Yes No

e) Do the final limit switches operate satisfactorily? Yes No

| | Nominal | Actual |
|---|---------|---------|
| f) State the distance beyond terminal floor level at which the final limit switches are set to operate: | Top | 150 mm* |
| | Bottom | 150 mm* |
| | | 100 mm |
| | | 100 mm |

g) Have the stopping devices on the car top and in the pulley room and pit been proved so that when broken they stop and prevent movement of the car? Yes No

h) Have all the other switches/contacts in safety devices been proved so that when broken they stop and prevent movement of the car? Yes No

i) Does the earthing of the most remote contact (lock or push button) operate a fuse or trip a circuit breaker without delay? Yes No

j) Have the stopping devices on the car top and in the pulley room and pit, been proved so that when broken they stop and prevent movement of the car under emergency electrical operation? N/A Yes No

4.2 Car top control station

a) Confirm that the lift speed when under car top control does not exceed 0.63 m/sec: Yes

b) Speed up: 0.25 m/s

c) Speed down: 0.25 m/s

d) Confirm that the design of the car top station conforms to 14.2.1.3 of part 1: Yes*

e) Confirm that the operation of the car top station conforms to 14.2.1.3 of Part 1: Yes

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

4.3 Clearance and run-bys

- a) Will the car and counterweight clear all obstacles with the car and rated load compressing the car buffers? Yes No

- b) When the counterweight rests on its fully compressed buffers, what is the minimum distance to the first striking point above the car, determined in accordance with 5.7.1.1c of Part 1? 240MM m*

- c) By how much is the distance in b) exceeded? 20MM m

- d) When the counterweight rests on its fully compressed buffers, is there a sufficient space to accommodate a rectangular block 0.5 m x 0.6 m x 0.8 m above the car as specified in 5.7.1.1d of Part 1? Yes No

- e) Confirm that the further guided travel of the counterweight, with the car on its fully compressed buffers, exceeds 300mm, as specified in 5.7.1.2 of part 1: Yes

- f) When the car rests on its fully compressed buffers, is there a sufficient space to accommodate a rectangular block 0.5 m x 0.6 m x 1.0 m below the car as specified in 5.7.3.3 of Part 1, and at least 0.5 m between the bottom of the pit and the lowest point of the car Yes No

NOTE. Attention is drawn to the requirement given in 5.7.3.3.b2 of part 1 that the clear distance between the bottom of the pit and the lowest part of the guide shoes or rollers of safety gear block, toe guards or parts of vertical sliding doors be at least 0.1m

4.4 Entrance clearances

- a) Is the horizontal distance between the sill of the car and sill of all the landing doors 35 mm or less? Yes No

- b) Is the running clearance between door panels, and between panels and upright, lintels or sills 6 mm or less? Yes No

- c) Confirm that no recess or projection on the face of the sliding door panels exceeds 3 mm: Yes

- d) Is the distance between the inner surface of the well and the sill or framework of the car entrance or door 0.15 m or less, or 0.2 m if over a height not exceeding 0.5 m? Yes No

- e) If the answer to d) is NO, is the car door mechanically locked when away from the unlocking zone, in accordance with 8.11.1 of Part 1? N/A Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

4.5 Door tests

NOTE. Where appropriate, the following tests should be carried out with the car and landing doors coupled

- a) How are the doors operated? Manually If so answer f, h, i, j, k, l, m, n.
 Powered If so answer all except m.
- b) Is the measured maximum force to prevent closing, at the mid point of travel, 150 N or less? Yes No
 State the figure recorded: 140 N
- c) Is the measured kinetic energy 10 J or less? Yes No
 State the figure recorded: 4 J
- d) Do all the protective devices reverse the doors in accordance with 7.5.2.1.1.3 of Part 1? Yes No
- e) If the protective device is made inoperative (see 7.5.2.1.1.3c of Part 1)?
- 1) Do the doors remain open Yes No
- 2) If the answer to 1) is NO, do the doors close with a kinetic energy not exceeding 4 J? N/A Yes No
- f) Is the unlocking zone 0.2 m or less above and below landing levels (or 0.35 m in the case of simultaneously operated car and landing doors)? Yes No
- g) Do the landing doors have an automatic mechanical self-closing mechanism? N/A Yes No
- h) Is each set of landing doors capable of being unlocked from the outside with an emergency key? Yes No
 If not, why not?
- i) Does the door motor/retiring ramp actuator protection system function correctly? N/A Yes No
- j) What form of electrical protection is provided for the door motor/retiring ramp actuator? AC CIRCUIT BREAKER
 D.C. circuit breaker Three phase circuit breaker Overloads in each phase Timing relay Thermistors
 State the relevant characteristics: N/A Time to operate 20 s
Trip current (if applicable) 3 A
- k) Can the doors be manually opened within the unlocking zone with a force of less than 300 N with the power off (see 8.11.2 of Part 1)? Yes No
- l) If the rated speed of the lift is greater than 1.0 m/s is the force required to open the car doors when outside the unlocking zone 50 N or greater? N/A Yes No
- m) Does the 'car here' indicator conform to 7.6.2 of Part 1 for manual doors? N/A Yes No
- n) If the entrance clearances are not in accordance with 4.4d of this table, has it been checked that the car doors are mechanically locked when outside the unlocking zone in normal operation? N/A Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

5 Measurements of the electrical system

a) State the power system (use terms as described in 4.2.3 of Part 6) *

b) Provide the following details of the lift motor (as stated on the data plate)

| | Specified | | Actual |
|---------------------|-----------|---|--------------|
| Maker | | * | ZIEHL ABEGG |
| Serial number | | * | 0450077312 |
| Type | | * | VFD200L-4 |
| Voltage | v | * | 3 Y360/400 v |
| Power Rating | kw | * | 30 kw |
| Current Rating | A | * | 66 A |
| Speed | r.p.m. | * | 1470 r.p.m. |
| Class of insulation | | * | F |
| Duty rating | | * | 240 SPH |

c) Measure and record the following operational data when the car is at mid point of travel

| Rated-speed operation (with lift performing approximately to its power system) | | | | | | | | | |
|--|------|-------------------------------|----------------------|------------------|------|-------|-----------------|------|-------|
| Car loading condition | | Lift motor speed 1) r.p.m. | Lift speed 1) m/s | Lift motor input | | | System input 2) | | |
| | | | | Running | | Start | Running | | Start |
| | | | | V | A | A | V | A | A |
| Empty | up | 1351 | 2.0 | 571 | 40.7 | 63.5 | 412 | 1.1 | 45.2 |
| | down | 1348 | 2.0 | 547 | 46.5 | 98.4 | 410 | 29.5 | 76.9 |
| Balanced | up | 1349 | 2.0 | 556 | 39.2 | 80.2 | 413 | 9.8 | 59.0 |
| | down | 1350 | 2.0 | 559 | 38.4 | 78.2 | 413 | 9.4 | 58.8 |
| Rated | up | 1348 | 2.0 | 548 | 47.0 | 103.5 | 412 | 30.5 | 79.2 |
| | down | 1352 | 2.0 | 572 | 39.8 | 63.8 | 416 | 1.1 | 45.6 |

- 1) Complete either of these columns in its entirety & make one entry only in the alternative column for the "rated up" condition
- 2) Energy convertor or equivalent. Measure the system input to the controller from the main supply

| Low-speed operation (with two speed a.c. motor) ⊙ N/A * | | | | | | | | | |
|--|------|-------------------------------|----------------------|------------------|---|-------|-----------------|---|-------|
| Car loading condition | | Lift motor speed 1) r.p.m. | Lift speed 1) m/s | Lift motor input | | | System input 2) | | |
| | | | | Running | | Start | Running | | Start |
| | | | | V | A | A | V | A | A |
| Empty | up | | | | | | | | |
| | down | | | | | | | | |
| Balanced | up | | | | | | | | |
| | down | | | | | | | | |
| Rated | up | | | | | | | | |
| | down | | | | | | | | |

- 1) Complete either of these columns in its entirety & make one entry only in the alternative column for the "rated up" condition
- 2) Energy convertor or equivalent. Measure the system input to the controller from the main supply

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont)

| Maximum levelling deviation | | | |
|-----------------------------|------|--------------------------------------|-----------|
| Car loading condition | | Maximum levelling deviation (+ or -) | |
| | | Specified mm | Actual mm |
| Empty | up | | 4 |
| | down | | 2 |
| Balanced | up | | 3 |
| | down | | 3 |
| Rated | up | | 2 |
| | down | | 4 |

d) Quote the following data from the nameplate of the associated energy convertor(s)

N/A

- 1) Type CIMR - L84045
- 2) Serial No JOO49G9963T002
- 3) Input kw 115 A 400 V r.p.m.
- 4) Output kw 80KV A 400 V r.p.m.

6 Lift motor overcurrent protective devices

6.1 Main windings

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|-----------------------------|--------------|-------------------------------------|-------------------|-------------------------------------|-------------------------------------|
| Three phase circuit breaker | X | <input checked="" type="checkbox"/> | | 100 | |
| Overloads in each phase | X | <input checked="" type="checkbox"/> | 19 | | |
| Timing relay | | X | | <input checked="" type="checkbox"/> | |
| Thermistor | | X | | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| Other (name type) | | | | | |

b) Have you found these satisfactory?

Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

6.2 Slow speed windings N/A

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|-----------------------------|--------------|-----------------|-------------------|----------------|---------|
| Three phase circuit breaker | | | | | |
| Overloads in each phase | | | | | |
| Timing relay | | | | | |
| Thermistor | | | | | |
| Other (name type) | | | | | |

b) Have you found these satisfactory? Yes No

6.3 Converter input N/A

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|-----------------------------|--------------|-----------------|-------------------|----------------|---------|
| Three phase circuit breaker | | X | | 100 | |
| Overloads in each phase | | | | | |
| Timing relay | | | X | | |
| Thermistor | | | X | | |
| Other (name type) | | | | | |

b) Have you found these satisfactory? Yes No

6.4 MG set drive motor N/A

a) Measure and record the following (tick box or enter value, as appropriate):

| Type of device | Manual reset | Automatic reset | Time to operate s | Trip current A | Setting |
|-----------------------------|--------------|-----------------|-------------------|----------------|---------|
| Three phase circuit breaker | | | | | |
| Overloads in each phase | | | | | |
| Timing relay | | | | | |
| Thermistor | | | | | |
| Other (name type) | | | | | |

b) Have you found these satisfactory? Yes No

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

7 Overspeed governor tests

7.1 Car governor

Complete the following:

Governor type: VCB 098/1 , BIDIRECTIONAL - BODE

Serial number: 101 10 1886

| Device | Tripping speed | | | Does it operate effectively? |
|------------|----------------|----------|----------|---|
| | m/s | | | |
| | Marked | Measured | | |
| | | Car up | Car down | |
| Electrical | | 2.60 | 2.64 | <input checked="" type="radio"/> Yes <input type="radio"/> No |
| Mechanical | | | 2.79 | <input checked="" type="radio"/> Yes <input type="radio"/> No |

State how the governor was tested on the installation:

BIDIRECTIONAL GOVERNER
 CWT TESTED EMPTY CAR WITH CWT IN FREEFALL
 CAR TESTED FULL LOAD WITH CAR IN FREEFALL

7.1 Counterweight governor

Complete the following: N/A

Governor type:

Serial number:

| Device | Tripping speed | | | Does it operate effectively? |
|------------|----------------|----------|----------|--|
| | m/s | | | |
| | Marked | Measured | | |
| | | Car up | Car down | |
| Electrical | | | | <input type="radio"/> Yes <input type="radio"/> No |
| Mechanical | | | | <input type="radio"/> Yes <input type="radio"/> No |

State how the governor was tested on the installation:

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

8 Car safety gear test

NOTE. The following tests are to be conducted with the car descending. The test load is to be uniformly distributed in the car, and the safety gear switch, overspeed governor switch, buffer switch or any other electrical devices that may cause the lift to stop are to be temporarily shorted out. During the tests the brake is to be kept open, with the machine continuing to run until the ropes slip or become slack

8.1 Progressive safety gear

N/A

a) Does the safety gear operate correctly when engaging at rated speed with 125 % of rated load uniformly distributed ? Yes No

b) State slide distance? 495MM m

c) Does this value lie within the range given by the manufacturer? Yes No

d) Is the floor of the lift car horizontal or sloping less than 5 % from the horizontal? Yes No

e) Following the test of 8.1a, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

8.2 Instantaneous safety gear

N/A

a) Does the safety gear operate correctly when engaging at rated speed with the rated load uniformly distributed ? Yes No

b) Is the floor of the lift car horizontal or sloping less than 5 % from the horizontal? Yes No

c) Following the test of 8.2a, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

9 Counterweight safety gear test

NOTE. The following tests are to be conducted with the counterweight descending. There is to be no load in the car and the safety gear switch, overspeed governor switch, buffer switch or any other electrical devices that may cause the lift to stop are to be temporarily shorted out. During the tests the brake is to be kept open, with the machine continuing to run until the ropes slip or become slack.

9.1 Progressive safety gear

N/A

a) Does the safety gear operate correctly when engaging at rated speed with the car empty? Yes No

b) State slide distance? m

c) Does this value lie within the range given by the manufacturer? Yes No

d) Following the test of 9.1a, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

9.2 Instantaneous safety gear

N/A

a) Does the safety gear operate correctly when engaging at rated speed with the car empty? Yes No

b) Following this test, confirm that no deterioration which could adversely affect the normal use of the lift has occurred: Yes

| Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.) | | |
|---|--|----------------|
| 10 Reduced stroke buffering | <input checked="" type="radio"/> N/A | |
| <i>Does the terminal speed reduction system ensure that the buffer impact speed is appropriate to the stroke of the buffer (see 10.4.3.2 of Part 1)?</i> | <input type="radio"/> Yes <input type="radio"/> No | |
| 11 Buffers | | |
| 11.1 Energy accumulation buffers (spring type) When the car with its rated load is placed on the buffer(s), the ropes being made slack, confirm that the compression corresponds to that given by the characteristic curve of the buffer (as supplied by the buffer supplier or the lift supplier): | <input checked="" type="radio"/> N/A <input type="radio"/> Yes | |
| 11.2 Energy accumulation buffers (polyurethane type) When the car with its rated load is placed on the buffer(s), the ropes being made slack, confirm that the compression corresponds to that given by the characteristic curve of the buffer (as supplied by the buffer supplier or the lift supplier): | <input checked="" type="radio"/> N/A <input type="radio"/> Yes | |
| 11.3 Energy dissipation buffers (oil type) | <input type="radio"/> N/A | |
| a) Car buffers: When the car is brought into contact with the buffers at rated load, at rated speed or at a speed for which the stroke of the buffers has been calculated, is operation satisfactory? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |
| b) Counterweight buffers: When the counterweight is brought into contact with the buffer with the car empty at rated speed, or at a speed for which the stroke of the buffer has been calculated, is operation satisfactory? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |
| c) Do the buffers recover automatically after operation? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |
| 12 Traction checks | | |
| a) Does the car stop under emergency conditions: | | |
| 1) with car empty, when travelling upwards at rated speed? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |
| 2) with 125 % rated load, when travelling downwards in the lower part of the well at rated speed? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |
| b) When the counterweight is resting on its compressed buffers is it impossible for the empty car to be raised under power? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |
| c) From the measurements recorded in item 5 of this table is the balance satisfactory? | <input checked="" type="radio"/> Yes <input type="radio"/> No | |
| State the percentage of the balance: | Specified 50 % | Actual 50 % |
| d) Confirm that the filler weights in the counterweight have been secured: | <input checked="" type="radio"/> Yes | |

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

13 Duty cycle tests

a) Does the lift operate satisfactorily for a period of at least 0.5 h when running with rated load, full travel and intermediate stops at a rate of starts at least equal to the number of starts recommended in part 4.2 of Part 6?

Yes No

b) State the machine room temperature at the end of this test:

29.9 °c

Is this temperature rise acceptable?

Yes No

If NO, state reasons:

NOTE. It may be necessary to adjust or omit the operation of the doors to achieve the required number of starts per hour

14 General

a) Is the maximum load indicated in the car (e.g. number of persons, load in kilograms and identification number) and does it conform to 15.2.1 of Part 1?

Yes No *

b) If the lift is a firefighting lift, confirm that it has been designed in accordance with BS 5588 : Part 5:

N/A Yes *

c) If the lift is a firefighting lift, confirm that it has been tested in accordance with BS 5588 : Part 5:

N/A Yes

d) If the lift has an evacuation system for disabled persons, confirm that it has been designed in accordance with BS 5588 : Part 8:

N/A Yes *

e) If the lift has an evacuation system for disabled persons, confirm that it has been Tested in accordance with BS 5588 : Part 8:

N/A Yes

f) Confirm that the emergency instructions are displayed in the machine room in accordance with 15.4 of Part 1:

Yes

g) Confirm that the emergency operation system(s) function correctly in accordance with 12.5 of Part 1:

Yes

To whom has the emergency operation system been demonstrated?

Name:

S ELLIS

Organisation:

BUTLER & YOUNG
LIFT CONSULTANTS

h) Confirm that the artificial lighting in the machine room conforms to 6.3.6 of Part 1:

Yes

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

l) Confirm that the artificial lighting in the well conforms to 5.9 of Part 1: N/A Yes

j) Are the machine room conditions satisfactory? Yes No

If NO, state reasons:

k) Are the provisions for heating and ventilating the machine room in working order? Yes No

l) Confirm that the machine room doors or trap doors are fitted with a suitable lock conforming to 6.3.3.3 of Part 1: Yes

m) What are the means of emergency communication for passengers in the lift car? Audible signal Voice communication

Confirm that at least one means of emergency communication works: Yes

n) Confirm that the emergency lighting of the car stays illuminated for at least 1h: Yes

o) Is there safe means of access to all items of lift equipment in accordance with Part 1? Yes No

If NO, state reasons:

p) Confirm that the safety notices/instructions specified in clause 15 of Part 1 and recommended in 3.6 of Part 6 are correctly displayed: Yes

q) Confirm that the toe guard conforms to 8.4 of Part 1: Yes

r) Has a counterweight screen been fitted? N/A Yes No

15 Conclusions

a) Following the foregoing tests, confirm that all items for which the lift contractor is responsible are complete and that no deterioration which could adversely affect the normal use of the lift has occurred Yes

Table 1. Certificate of test and examination for electric passenger and goods lifts (cont.)

b) Are all the items associated with the installation, for which the lift manufacturer is not responsible, in a suitable state for the installation to be put into service?

Yes No

NOTE. Some items requiring attention may not be part of the contract for the lift but part of the installation and the responsibility of others. A list of typical inclusions and exclusions is given in BS 5655 : Part 6

if NO, provide details :


16 Declaration of conformity of design and manufacture

Does the design and manufacture of the lift conform to BS 5655 : Part 1?

Yes No *

If NO, state deviations:

Signatures(s):



ROGER ANTHONY

Company position:

PROJECT MANAGER/TESTER

Table 1. Certificate of test and examination for electric passenger and goods lifts (conducted)


17 Declaration of test

I/we certify that on 9/8/05 the equipment was thoroughly examined and found to be free from obvious defects, subject to any statement in 15c and that the foregoing is a correct report of the result.

Vendor/purchaser's identification number:

C5470 H091

Signatures(s):

 ROGER ANTHONY

Name and address of public service, association, company firm or person making the examination:

APEX LIFTS
APEX HOUSE
LEFA BUSINESS PARK,
EDGINGTON WAY, SIDCUP
KENT DA14 5SH

Position in the above organization of the person who conducted the examination:

PROJECT MANAGER / TESTER

or
Qualifications of examiner, if working on his/her own account:

Test certificate serial number:

C5470

Date:

19/8/05

