

Message

From: Claire Williams [clwilliams@kctmo.org.uk]
Sent: 24/05/2016 11:40:13
To: 'Batty,Tony' [tbatty@silcockdawson.co.uk]; REED Neil [neil.reed@uk.arteliagroup.com]; Jon White [jwhite@jrp.co.uk]; M.Smith@maxfordham.com; MALCOLM Andrew [andrew.malcolm@uk.arteliagroup.com]
CC: LOWE Michelle [michelle.lowe@uk.arteliagroup.com]; CASH Simon [simon.cash@uk.arteliagroup.com]
Subject: RE: Grenfell - Notice for 27/5/16

Tony

Thanks for this.

It is all systems go for partial possession on the 27th I think. I have just had my link to the dropbox for the O&M manual!

Claire Williams
Project Manager



t: [REDACTED]
m: [REDACTED]
a: The Network Hub, 292a Kensal Road, London, W10 5BE

 Before printing, please think about the environment

From: Batty,Tony [mailto:tbatty@silcockdawson.co.uk]
Sent: 23 May 2016 17:39
To: Claire Williams; REED Neil; Jon White; M.Smith@maxfordham.com; MALCOLM Andrew
Cc: LOWE Michelle; CASH Simon
Subject: RE: Grenfell - Notice for 27/5/16
Importance: High

All,

From our site inspection today 23-05-16 we see no reason why the following areas cannot be signed off, with the following items outstanding :

- 1) **Nursery** – DB typed circuit schedules required, HIU & Meter spur to label.
- 2) **All flats** numbered 2 – 10.
- 3) **Boxing Club** changing room – hot water too hot, , HIU & Meter spur to label, – DB typed circuit schedules required.
- 4) **Tank room** -- DB typed circuit schedules required, valves to label, schematic required.
- 5) **Roof** – no comments.
- 6) **Community Room** – faulty EML contactor, electrical spurs to engrave.

If you notice from the list above, the last flat and lobby, externals, basement and all supporting paperwork will still need to be signed off

Regards, TonyB.

From: Claire Williams [mailto:clwilliams@kctmo.org.uk]
Sent: 23 May 2016 15:17

To: 'REED Neil'; Batty,Tony; Jon White; M.Smith@maxfordham.com; MALCOLM Andrew
Cc: LOWE Michelle; CASH Simon
Subject: RE: Grenfell - Notice for 27/5/16

Hi

We need the nursery to be handed over this week, otherwise this jeopardises their occupation.

Are you checking the non-physical stuff, which is due by dropbox today or tomorrow?

Ta

Claire Williams
Project Manager



t: [REDACTED]
m: [REDACTED]
a: The Network Hub, 292a Kensal Road, London, W10 5BE

 Before printing, please think about the environment

From: REED Neil [<mailto:neil.reed@uk.arteliagroup.com>]
Sent: 23 May 2016 15:00
To: Batty,Tony; Jon White; M.Smith@maxfordham.com; Claire Williams; MALCOLM Andrew
Cc: LOWE Michelle; CASH Simon
Subject: FW: Grenfell - Notice for 27/5/16

All,

I can't make a site visit this Friday 27th May or before.

I doubt you can either.

I can make the following however:

- Tuesday 31st May
- Thursday 2nd June

But....first things first....should we only go when you (Tony, Jon, Matt and Claire) are content that:

1. you beleive that Rydon might be ready
2. that physical completion will have been achieved (i.e. do you believe they will have finished the works?)
3. that non-physical deliverables will be available (or are already confirmed as complete) cognisant of the completion Strategy document I circulated in April.

Please advise soonest.

Thanks

Neil



Neil REED
Head of Project Delivery
ARTELIA UK
High Holborn House - 52-54 High Holborn • WC1V 6RL • Holborn • United Kingdom
Tel : [REDACTED] • Mob: [REDACTED] • www.uk.arteliagroup.com
Arteria UK is accredited to ISO 9001, ISO 14001 and OHSAS 18001



This message and any attachments (the "message") is intended solely for the addressees and is confidential. If you receive this message in error, please delete it immediately and notify the sender. Any use not in accordance with its purpose, any dissemination or disclosure, either whole or partial, is prohibited except with explicit formal approval. The internet cannot guarantee the integrity of this message. ARTELIA (and its subsidiaries) shall not therefore be liable for the message if modified.

ARTELIA PROJECTS UK LTD - Registered Office : The Broadgate Tower 3rd Floor 20 Primrose Street London - EC2A 2RS - Trading as ARTELIA UK
Registered in England and Wales under Company Number 03913368

APPLEYARDS LTD - Registered Office : High Holborn House 52-54 High Holborn London – WC1V 6RL - Trading as ARTELIA UK
Registered in England and Wales under Company Number 03935522

From: Steve Blake [SBlake@rydon.co.uk]
Sent: 23 May 2016 12:06
To: REED Neil
Cc: Claire Williams; MALCOLM Andrew; Batty,Tony; Jon White; M.Smith@maxfordham.com; CASH Simon; LOWE Michelle; 'Steve Butler'; Mike Brown; David Hughes
Subject: RE: Grenfell - Notice for 27/5/16 -

Neil,

We are all working towards a partial possession/handover date 27/5/16 which is 4 days away – please accept this as notice of that.

I not 10 days but accept my apologies as I have been collecting information from others.

As requested I have included marked layouts showing the areas for handover – grd to 3rd.

- Basement – M+E install
- Grd Floor – Foyer, community room, hub room, nursery, lift lobby
- 1st Floor – Foyer, Flats 2,3,4,5 and lift lobby
- 2nd Floor – Foyer, Boxing Club
- 3rd Floor – Flats 7,8,9 and lift lobby.

Floors 4 to 24

Play area.

O+M drop box link will be provided later today.

Hope all makes sense.

Many thanks

Stephen Blake
Refurbishment Director



From: REED Neil [<mailto:neil.reed@uk.arteliagroup.com>]

Sent: 23 May 2016 10:15

To: Steve Blake

Cc: Claire Williams; MALCOLM Andrew; Batty,Tony; Jon White; M.Smith@maxfordham.com; CASH Simon; LOWE Michelle

Subject: Grenfell - O+M update - 20/5/16

Steve,

We do need the 2 weeks formal notice Steve - as raised at the meeting last week. As yet this has not been received and the team will not be mobilising for a Partial Possession without the correct formalities being in place. Once formalised correctly, we can agree dates for meeting that suite everyone's availability.

I am also seeking your formal request for the PP as discussed at the meeting with drawings setting out the areas we have agreed represent the Relevant Part.

Happy to discuss.

Regards

Neil



Neil REED

Head of Project Delivery

ARTELIA UK

High Holborn House - 52-54 High Holborn • WC1V 6RL • Holborn • United Kingdom

Tel : [REDACTED] • Mob: [REDACTED] • www.uk.arteliagroup.com

Artelia UK is accredited to ISO 9001, ISO 14001 and OHSAS 18001



**INVESTORS
IN PEOPLE**

This message and any attachments (the "message") is intended solely for the addressees and is confidential. If you receive this message in error, please delete it immediately and notify the sender. Any use not in accordance with its purpose, any dissemination or disclosure, either whole or partial, is prohibited except with explicit formal approval. The internet cannot guarantee the integrity of this message. ARTELIA (and its subsidiaries) shall not therefore be liable for the message if modified.

ARTELIA PROJECTS UK LTD - Registered Office : The Broadgate Tower 3rd Floor 20 Primrose Street London - EC2A 2RS - Trading as ARTELIA UK
Registered in England and Wales under Company Number 03913368

APPLEYARDS LTD - Registered Office : High Holborn House 52-54 High Holborn London – WC1V 6RL - Trading as ARTELIA UK
Registered in England and Wales under Company Number 03935522

From: Steve Blake [SBlake@rydon.co.uk]
Sent: 20 May 2016 15:13
To: 'Steve Butler'
Cc: David Hughes; Jason North; Mike Brown; M.Smith@maxfordham.com; Batty, Tony (tbatty@silcockdawson.co.uk); Claire Williams; REED Neil; MALCOLM Andrew; Paul Featherston; Phil Leech; Alan Whyte; jon white (jwhite@jrp.co.uk)
Subject: RE: Grenfell - O+M update - 20/5/16

Steve,

As per 'phone conversation.

Now that you have the electrical O+M manual in your possession (last information needed) can you make a drop box location available on Monday for those concerned to view the content.

As you know we are handing over the built works in the Tower Fri 27th May so can you make available the required memory sticks for Wednesday 25th May.

We are assembling individual handover packs for the new build flats and I would be grateful if you could send separately the electrical test certs for flats 2,3,4,5,7,8,9 and 10.

Finally – Flat 6 and the associated lift lobby will not be part of the handover.

Many thanks

Stephen Blake
Refurbishment Director

T
D
M



From: Steve Blake
Sent: 18 May 2016 12:22
To: 'Paul Featherston'; 'Phil Leech'; Alan Whyte; andy@rjelectrics.co.uk
Cc: David Hughes; Jason North; Mike Brown (m.brown@rydon.co.uk); M.Smith@maxfordham.com; Batty, Tony (tbatty@silcockdawson.co.uk); 'Claire Williams'; Niel Reed; MALCOLM Andrew
Subject: Grenfell - Outstanding actions - 18/5/16

JSW,

At yesterday's progress meeting I received criticism regarding the submission of mechanical and electrical O+Ms and the bottom line is that handover of any aspect of the contract will NOT be entertained unless the required information is provided.

Their dissatisfaction/frustration is that the commissioning and handover requirements outlined in the ER's have not been presented in the required format. (I have attached the relevant section of the ER's for ease of reference).

It is in neither Max Fordham's or Silcock Dawson's brief to verify the adequacy of the document provided but both Matt and Tony have agreed to give informal guidance in that respect.

Can I suggest the appropriate person from JSW cross checks the ERs and makes contact with them to ensure the appropriate documentation is provided.

As it stands the following information is yet to be presented:

- 1/ Electrical Services O+Ms
- 2/ AOV O+Ms (PSB)
- 3/ List of spares
- 4/ Record of BMS demonstration
- 5/ Record of PSB demonstration
- 6/ Agreement of aftercare procedures
- 7/ Demonstration of Door Entry, CCTC, Communal Lighting

There is a common will to reach conclusion of this project and I understand that the majority of this information is ready to be issued.

I have agreed with KCTMO that they will accept handover 27th May 16 providing this information is received by 20th May 16.

Stephen Blake
Refurbishment Director

T
D
M

Rydon Maintenance Ltd
Rydon House, Station Road, Forest Row, East Sussex, RH18 5DW.



This e-mail (including any attachments) is transmitted subject to Rydon Group e-mail terms as published on its [website](#). If you have received this e-mail in error please e-mail the sender by replying to this message. Details of the Company registration numbers and registered offices to which this e-mail relates are also published on its [website](#).

Please consider the environment before printing this email.

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This message and any attachments (the "message") is intended solely for the addressees and is confidential. If you receive this message in error, please delete it and immediately notify the sender. Any use not in accord with its purpose, any dissemination or disclosure, either whole or partial, is prohibited except formal approval. The internet can not guarantee the integrity of this message. ARTELIA (and its subsidiaries) shall (will) not

therefore be liable for the message if modified.

ARTELIA PROJECTS UK LTD - Registered Office : The Broadgate Tower 3rd Floor 20 Primrose Street
London - EC2A 2RS - Trading as ARTELIA UK
Registered in England and Wales under Company Number 3913368

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This e-mail message has been scanned for Viruses and Content and cleared by **MailMarshal**

DISCLAIMER:

This E-mail and any files transmitted with are intended solely for the use of the individual or entity to whom they are addressed. If you have received this email in error please notify the System Administrator. This message may contain confidential information and is intended only for the individual named. If you are not the named addressee you should not disseminate, distribute or copy this email.

Please note that any views or opinions presented in this email are solely those of the author and do not necessarily represent those of Kensington & Chelsea TMO Ltd. Finally, the recipient should check this email and any attachments for the presence of viruses. Kensington & Chelsea TMO Ltd accepts no liability for any damage caused by any Virus transmitted by this email.

This email was scanned by Postini, the leading provider in Managed Email Security. If you have received this email and/or have any questions you can contact the Grove Group on [REDACTED] or visit our website www.groveis.com

This e-mail message has been scanned for Viruses and Content and cleared by **MailMarshal**

DISCLAIMER:

This E-mail and any files transmitted with are intended solely for the use of the individual or entity to whom they are addressed. If you have received this email in error please notify the System Administrator. This message may contain confidential

information and is intended only for the individual named. If you are not the named addressee you should not disseminate, distribute or copy this email.

Please note that any views or opinions presented in this email are solely those of the author and do not necessarily represent those of Kensington & Chelsea TMO Ltd. Finally, the recipient should check this email and any attachments for the presence of viruses. Kensington & Chelsea TMO Ltd accepts no liability for any damage caused by any Virus transmitted by this email.