

IN A MATTER CONCERNING THE GRENFELL TOWER INQUIRY

EXHIBIT MW/1

Service Visit Report



Job Number	PD807174	Customer Order Number				
Unit Number	PD807174	Parts Used				
Site Address	Grenfell Tower Grenfell Road London W11 1TG					
Unit Reference	H090					
Date of Service Visit Report	27/04/2017					
Visit Type	M2					
Works Completed	<p>As part of the scheduled maintenance visit, the below items were checked by our engineer and found to be serviceable :</p> <p>Car Enclosure and COP Emergency Alarm System Indicators and Call Buttons Floor Levels and Selector Machine and Brake Controller and Drive Overspeed Devices Operation of Car Doors Car Top Door and Gate Check Shaft Equipment Pit and Underside of Car</p>					
Observations	<p>seals leaking slightly on gear. door operator needs setting up once builders have completed works. contractors have glued display plate to wall and will create damage to wall. customer action recommend lg1 car lighting and car fan have a separate feed lg1 done nov visit dec visit. unit requires pit ladder</p>					
Total Time on Site	2.00					
Total Travel to Site	0.00					
Customer Name	<p>Customer Unavailable For Signature</p>					
Signed Date & Time						
Signature Declined	N					
Decline Reason						
Attending Engineer(s)						
Engineer Name	Date Attended	Site Arrival	Site Depart	Time on site	Travel to site	Customer Signoffs
A Smart (58579)	12/04/17	10:00	12:00	2.00	0.00	N/A

Service Visit Report



Job Number	PD807174	Customer Order Number				
Unit Number	PD807174	Parts Used				
Site Address	Grenfell Tower Grenfell Road London W11 1TG					
Unit Reference	H090					
Date of Service Visit Report	31/05/2017					
Visit Type	S					
Works Completed	<p>As part of the scheduled maintenance visit, the below items were checked by our engineer and found to be serviceable :</p> <p>Car Enclosure and COP Emergency Alarm System Indicators and Call Buttons Floor Levels and Selector Machine and Brake Controller and Drive Overspeed Devices Operation of Car Doors Car Top Door and Gate Check Shaft Equipment Pit and Underside of Car</p>					
Observations	<p>seals leaking slightly on gear. door operator needs setting up once builders have completed works. contractors have glued display plate to wall and will create damage to wall. customer action recommend lg1 car lighting and car fan have a separate feed lg1 done nov visit dec visit. unit requires pit ladder</p>					
Total Time on Site	2.00					
Total Travel to Site	0.00					
Customer Name	Customer Unavailable For Signature					
Signed Date & Time						
Signature Declined	N					
Decline Reason						
Attending Engineer(s)						
Engineer Name	Date Attended	Site Arrival	Site Depart	Time on site	Travel to site	Customer Signoffs
A Smart (58579)	09/05/17	13:00	15:00	2.00	0.00	N/A