

**Timeline on enquiries from Ardmore to Celotex**

|                  |   |
|------------------|---|
| Date             | 6/1/2014  |
| Enquiry from     | Michael McCarthy of KD Associates (Architect)   |
| Answered by      | Sean Whelan (Technical Officer)   |
| Subject          | U-value enquiry   |
| Information sent | U-value calculation plus full specification details on using Celotex RS5000 in buildings above 18m contained in the Rainscreen Cladding Guide   |
| Date             | 12/12/2014  |
| Enquiry from     | Damien McMahon (Ardmore)  |
| Answered by      | Jeremy Suttle (Technical Officer)   |
| Subject          | NHBC requiring a BRE Classification report  |
| Information sent | Statement on Approved Document B2, NHBC requirements, RS5000 BRE test and LABC approval   |
| Date             | 14/1/2015   |
| Enquiry from     | Damien McMahon  |
| Answered by      | Jeremy Suttle (Technical Officer)   |
| Subject          | NHBC responded to Ardmore requesting further test data or a fire engineered approach by a suitably qualified person   |
| Information sent | Typical rainscreen cladding Detail.pdf plus statement on Approved Document B2, NHBC requirements, RS5000 BRE test and LABC approval   |
| Date             | 15/1/2015   |
| Sent by          | Jeremy Suttle (Technical Officer)   |
| Sent to          | Damien McMahon  |
| Information Sent | Rainscreen Cladding Classification Report sent to Damien  |
| Date             | 10/2/2015   |
| Enquiry from     | Michael McCarthy of KD Associates (Architect)   |
| Answered by      | Jeremy Suttle (Technical Officer)   |
| Subject          | Sketches for 50mm and 80mm RS5000 – requesting confirmation by email that Celotex accepts the proposed constructions  |
| Information sent | ?   |
| Date             | 11/2/2015   |
| Enquiry from     | Kevin Smyth of KD Associates (Architect)  |
| Answered by      | Jeremy Suttle (Technical Officer)   |
| Subject          | NHBC – The Deptford project – requesting a 'fit for purpose' style email of the type obtained from Kingspan relating to the use of K15  |
| Information sent | See telephone conversation below  |
| Date             | 11/2/2015   |
| Enquiry from     | Damien McMahon  |
| Answered by      | Jeremy Suttle (Technical Officer)   |
| Subject          | Request to send the detailed fire report  |
| Information sent | Telephone conversation between Debbie Berger (Product Manager) and Damien explaining that RS5000 is compliant to a specific system as is made clear in our Rainscreen Cladding Guide. If the system proposed is not in line with that guide then an alternative |



Celotex Limited

Lady Lane Industrial Estate · Hadleigh · Ipswich · Suffolk IP7 6BA · Tel: [REDACTED] Fax: [REDACTED] · [www.celotex.co.uk](http://www.celotex.co.uk)  
Registered in England and Wales 2183896, Saint-Gobain House, Binley Business Park, Coventry CV3 2TT



product such as Rockwool should be considered. Also explained that the full fire test is a proprietary document and we would not be able to issue this document.

**Other matters concerning this project**

Celotex were called by Dave White of NHBC on 13<sup>th</sup> March about the Deptford project and we advised that Celotex were not supporting the use of RS5000 on this project if it did not meet the criteria in our Rainscreen Cladding Guide.



Celotex Limited

Lady Lane Industrial Estate • Hadleigh • Ipswich • Suffolk IP7 6BA • Tel: [REDACTED] • Fax: [REDACTED] • [www.celotex.co.uk](http://www.celotex.co.uk)  
Registered in England and Wales 2183896, Saint-Gobain House, Binley Business Park, Coventry CV3 2TT



