

## Objectives: Gain BR 135 Approval With Celotex RS5000 For Use In Buildings Above 18m By Q1 2014. celotex.co.uk

## **Project Update**



- Tested 14<sup>th</sup> Feb
- Criteria For BS 8414-2 Testing
  - Level 2 (5m) Thermocouples Do Not Exceed
     600 Degrees Within 15 Mins √
  - Test Duration Must Be Full 30 Mins X
     (Flames Extending Test Facility Warrant Early Termination)

celotex.co.uk



## **Actions For Coming Month**



- Re-Testing Due Mid-April
- Improved Fire Barrier System Proposed (Meeting With Fire Barrier Manufacturer Tomorrow)

celotex.co.uk

