



**BUREAU
VERITAS**

Report of Thorough Examination of Lifting Equipment

Health & Safety at Work Act 1974

Lifting Operations and Lifting Equipment Regulations (Regulation 9)

Provision and use of Work Equipment Regulations (Regulation 6)

Grenfell Tower (TMO) Grenfell Towers, Silchester Road Estate London W10 6SE			
Sub-location			
Client reference	MRLB-H090-H091-2		
BV Identifier	1-1232315442		
Written Scheme Reference	- Version 0 / / N		Review Date
Last examination date	02/06/2016	Next examination date	10/10/2017
		Date Report Issued	12/04/2017
Type of Examination carried out: P: Periodic, 6 Monthly.			
Description	Runways, Trolleys & Lifting Points		
Additional Details	Motor room Lifting beam Lifts H090 and H091 [Over the motor and gear unit for Lift H091]		
Manufacturer	DELMARK	Date	14/02/2005
Serial Mark / N°	8682		
Test Certificate N°	8682	Date	14/02/2005
Safe Working Load	1000 KG as marked		

I confirm that the equipment was thoroughly examined on the 10/04/2017 and subject to any remedial action(s) noted in Section A being completed, is safe to operate.

Report Authenticated By:
Michael ARNOLD ()
Qualification: Engineer Surveyor

Kyle VEITCH
Technical Quality & Risk Director
Signed on behalf of Bureau Veritas UK Limited



**BUREAU
VERITAS**

Report of Thorough Examination of Lifting Equipment

Health & Safety at Work Act 1974

Lifting Operations and Lifting Equipment Regulations (Regulation 9)

Provision and use of Work Equipment Regulations (Regulation 6)

A. Defects which are or which could become a danger to persons, the remedial actions, and the dates by which defects are to be remedied

None.

B. Other Defects

None.

C. Observations

The following recommendations are made if the Lifting beam is to be used for Lifting purposes again: 1. That the beam be suitably Re Load tested and a Load test certificate be made available on site, as the current Load test is out of date. 2. That the beam be marked with its new and current up to date Load test date and next annual Load test date, once the beam has been Re Load tested or before using for Lifting purposes. NOTE: 1. That if the beam is no Longer to be used for Lifting purpose, then it should be marked with a notice stating 'DO NOT USE FOR LIFTING PURPOSES - UNTESTED' upon it or it be suitably removed if it is possible to do so practically.