

Message

From: Hanson, Paul: PC-Plan [paul.hanson@rbkc.gov.uk]
Sent: 11/03/2015 12:58:34
To: Hoban, John: PC-Plan [john.hoban@rbkc.gov.uk]
Subject: FW: Grenfell

Hi John,

I am not sure what is being referred to it may be that he means the external enclosure to the building – therefore it is a B4 matter can you deal with.

Regards.

Paul Hanson
Senior Building Control Surveyor (Fire Regulations)
Royal Borough of Kensington and Chelsea
T. [REDACTED]
M. [REDACTED]
F. [REDACTED]
W. www.rbkc.gov.uk/buildingcontrol

View the latest video covering the [Holland Park School Redevelopment](#)

Building Control media and publications are available by clicking on the following link:- [Publications](#)

From: Neil Crawford [mailto:Neil@studioe.co.uk]
Sent: 11 March 2015 12:30
To: Hanson, Paul: PC-Plan; Hoban, John: PC-Plan
Cc: slawrence@rydon.co.uk; Simon O'Connor (SOConnor@rydon.co.uk); Kevin Lamb (KevinLamb@harleycw.co.uk); daniel@harleycw.co.uk
Subject: RE: Grenfell

Hi Paul/ John

To clarify what we were trying to understand here was the requirement for fire stopping within the wall build up where the cladding cassettes are mounted over the old cladding. Are you saying these should mirror the internal compartments (ie 60min and 120min [60min horizontally at floors])?

Regards
Neil

From: Paul.Hanson@rbkc.gov.uk [mailto:Paul.Hanson@rbkc.gov.uk]
Sent: 10 March 2015 11:49
To: Neil Crawford
Cc: John.Hoban@rbkc.gov.uk
Subject: RE: Grenfell

Hi Neil,

This is a B3 matter so it's really John Hoban's reference but effectively, if you mean fire resistance, the walls between apartments are compartment walls so the construction should achieve the same fire time as the elements of construction for the building – the fire time depends upon the height of the building as described in 1. A of Table A2 ADB).

Table A2 Minimum periods of fire resistance

Purpose group of building	Minimum periods of fire resistance (minutes) in a:					
	Basement storey ¹⁸ including floor over		Ground or upper storey			
	Depth (m) of a lowest basement		Height (m) of top floor above ground, in a building or separated part of a building			
	More than 10	Not more than 10	Not more than 5	Not more than 18	Not more than 30	More than 30
1. Residential:						
a. Block of flats:						
– not sprinklered	90	60	30*	60**†	90**	Not permitted
– sprinklered	90	60	30*	60**†	90**	120**
b. Institutional	90	60	30*	60	90	120#
c. Other residential	90	60	30*	60	90	120#
2. Office:						
– not sprinklered	90	60	30*	60	90	Not permitted
– sprinklered ²¹	60	60	30*	60*	60	120#
3. Shop and commercial:						
– not sprinklered	90	60	60	60	90	Not permitted
– sprinklered ²¹	60	60	30*	60	60	120#
4. Assembly and recreation:						
– not sprinklered	90	60	60	60	90	Not permitted
– sprinklered ²¹	60	60	30*	60	90	120#
5. Industrial:						
– not sprinklered	120	90	60	90	120	Not permitted
– sprinklered ²¹	90	60	30*	60	90	120#
6. Storage and other non-residential:						
a. any building or part not described elsewhere:						
– not sprinklered	120	60	60	90	120	Not permitted
– sprinklered ²¹	90	60	30*	60	90	120#
b. car park for light vehicles:						
i. open sided car park ²²	Not applicable	Not applicable	15*+	15*+ ²³	15*+ ²⁴	60
ii. any other car park	90	60	30*	60	90	120#

Single storey buildings are subject to the periods under the heading "not more than 5". If they have basements, the basement storeys are subject to the period appropriate to their depth.

[§] The floor over a basement (or if there is more than 1 basement, the floor over the topmost basement) should meet the provisions for the ground and upper storeys if that period is higher.

* Increased to a minimum of 60 minutes for compartment walls separating buildings.

** Reduced to 30 minutes for any floor within a flat with more than one storey, but not if the floor contributes to the support of the building.

Reduced to 90 minutes for elements not forming part of the structural frame.

+ Increased to 30 minutes for elements protecting the means of escape.

† Refer to paragraph 7.9 regarding the acceptability of 30 minutes in flat conversions.

Notes:

1. Refer to Table A1 for the specific provisions of test.

2. "Sprinklered" means that the building is fitted throughout with an automatic sprinkler system in accordance with paragraph 0.18.

3. The car park should comply with the relevant provisions in the guidance on requirement B3, Section 11.

4. For the purposes of meeting the Building Regulations, the following types of steel elements are deemed to have satisfied the minimum period of fire resistance of 15 minutes when tested to the European test method:

i) Beams supporting concrete floors maximum $H_p/A = 230m^{-1}$ operating under full design load.

ii) Free standing columns, maximum $H_p/A = 180m^{-1}$ operating under full design load.

iii) Wind bracing and struts, maximum $H_p/A = 210m^{-1}$ operating under full design load.

Guidance is also available in BS 5950 Structural use of steelwork in building, Part 8 Code of practice for fire resistant design.

Regards.

Paul Hanson
Senior Building Control Surveyor (Fire Regulations)
Royal Borough of Kensington and Chelsea

T.

M.

F.

W. www.rbkc.gov.uk/buildingcontrol

View the latest video covering the [Holiand Park School Redevelopment](#)

Building Control media and publications are available by clicking on the following link:- [Publications](#)

From: Neil Crawford [<mailto:Neil@studioe.co.uk>]

Sent: 06 March 2015 15:50

To: Hanson, Paul: PC-Plan

Cc: Hoban, John: PC-Plan; slawrence@rydon.co.uk; Kevin Lamb (KevinLamb@harleycw.co.uk); Simon O'Connor (SOConnor@rydon.co.uk); Jason North (jnorth@rydon.co.uk)

Subject: FW: Grenfell

Hi Paul

Following our conversation this afternoon, this reminded me of another issue. Where we are over cladding what fire rating do we need to allow for within the wall build up between apartments (see below and attached)?

Regards

Neil

From: Kevin Lamb [<mailto:KevinLamb@harleycw.co.uk>]

Sent: 03 March 2015 12:58

To: slawrence@rydon.co.uk

Cc: Neil Crawford; Bruce Sounes; Daniel Anketell-Jones; Mark Stapley; Rob Maxwell; Ben Bailey

Subject: Grenfell

Simon,

Please find attached drawings now showing the fire breaks, both horizontal and vertical.

We assume a requirement of 90min integrity & 30min insulation is sufficient, if not please advise.

The vertical breaks are not on all columns, just party walls.

Regards

Kevin Lamb

Project Designer



T: [REDACTED]
F: [REDACTED]

W- www.harleycurtainwall.com

Head Office

Harley House, Brooklands Park
Farningham Road, Crowborough
East Sussex, TN6 2JD

Email Disclaimer:

This email has been sent by Harley Curtain Wall Ltd. The information in this email is confidential and may be legally privileged. It is intended solely for the addressee. Access to this email by anyone else is unauthorised. If you are not the intended recipient, any disclosure, copying, distribution or any action taken or omitted to be taken in reliance on it, is prohibited and may be unlawful. Any views expressed in this message, are those of the individuals sender, except where the sender specifically states them to be the views of Harley Curtain Wall Ltd. Whilst Harley Curtain Wall Ltd takes reasonable precautions to scan email content for viruses, we cannot give warranties or assurances about the safety and contents of this email including any attachments herewith. It is the responsibility of the recipient to scan the email and any attachments herewith sent for malicious content.

The Royal Borough of Kensington and Chelsea.

This e-mail may contain information which is confidential, legally privileged and/or copyright protected. This e-mail is intended for the addressee only. If you receive this in error, please contact the sender and delete the material

from your computer.
