
From: Janice Wray <"/O=KC TMO/OU=FIRST ADMINISTRATIVE GROUP/CN=RECIPIENTS/CN=JWRAY">
Sent: 20 May 2016 18:00
To: [REDACTED]
Subject: Grenfell Tower -FRA
Attachments: image001.jpg

C

Rydons have added their comment in last column

12c

High

A full survey of all new doors in this building should be undertaken to see that the doors are fitted with intumescent strips and cold smoke seals as required by the Building Regulations. Presently some doors are not fitted with cold smoke seals, the ground floor lift lobby area to entrance hall doors for instance.

All fire doors should be checked to see that intumescent strips and cold smoke seals are fitted, so complying with all the requirements of the Building Regulations.

Rydons advise - Works still to be completed. BC requested that smoke seals should not be fitted to communal doors off new lift lobbies on Ground, 1st, 2nd & 3rd floors

Claire W

Works still to be completed. BC requested that smoke seals should not be fitted to communal doors off new lift lobbies on Ground, 1st, 2nd & 3rd floors

2. Can you give me an indication of locations on the action below otherwise this will not get done

14a

High

Some fire stopping has been undertaken, but there are still holes and gaps in the wall and ceiling linings of this building. In the basement boiler room and in the staircase.

All holes and gaps in all compartment walls and ceiling should be fully and suitably fire stopped.

23f

High

According to the contractors labels on the fire extinguishers in this building they are all out of test date. The last date on the contractors test/servicing labels is October 2014.

All of the fire extinguishers in this building should be tested/serviced immediately and any defective ones replaced.

Alex

Janice Wray

TMO Health, Safety & Facilities Manager

t: [REDACTED]

w: www.kctmo.org.uk

a: : The Network Hub, 300 Kensal Road, W10 5BE

P Before printing, please think about the environment