

Incoming Email
from

dhughes@rydon.co.uk

on
21/06/2016 09:03

Create Mail Reply

File Ref 1 Main Contractor

File Ref 2

File Ref 3

To: "M.Smith@maxfordham.com" <M.Smith@maxfordham.com>

cc: "Claire Williams" (clwilliams@kctmo.org.uk) <clwilliams@kctmo.org.uk>;
"d.campbell@maxfordham.com" <d.campbell@maxfordham.com>; "Batty, Tony"
<tbatty@silcockdawson.co.uk>; Steve Blake <SBlake@rydon.co.uk>; "David
Bradbury" <DavidBradbury@jswright.co.uk>; Jason North
<jnorth@rydon.co.uk>; MALCOLM Andrew
<andrew.malcolm@uk.arteliagroup.com>; Niel Reed
<neil.reed@uk.arteliagroup.com>

Subject: RE: Linking Environmental AOV's to smoke extract system @ Grenfell Tower

Associated Documents

created by: **Matt Smith** on 21-Jun-16

Hi Matt

PSB/JSW have liaised with Paul Hanson from RBKC Building Control a number of times by phone and e-mail and this is the best resolution available for us to achieve building control sign off

At this stage, we cannot link the environmental AOV in the lobby to the smoke extract system – also this was agreed to be not necessary in the design meeting held back in January, which Paul and yourself attended.

The only other option available is permanent louvres in the entrance lobby, we have sited them under the entrance canopy so they should not be greatly affected by wind. Also they are above the main entrance door which is opened many times a day.

The louvres have been ordered and are due to be fitted on Thursday

Any questions, please give me a call

Kind regards

Dave

David Hughes
Site Manager

T
M

From: M.Smith@maxfordham.com [mailto:M.Smith@maxfordham.com]

Sent: 20 June 2016 16:39

To: David Hughes

MAX00006348/1
MAX00006348/1

Cc: 'Claire Williams' (clwilliams@kctmo.org.uk); d.campbell@maxfordham.com; Batty,Tony; Steve Blake; 'David Bradbury'; Jason North; MALCOLM Andrew; Niel Reed
Subject: Re: Linking Environmental AOV's to smoke extract system @ Grenfell Tower

Afternoon Dave

Could you explain the reasoning for this proposed change? My understanding from reviewing the design and witnessing the operation of the system is that these louvres are not required for the correct operation of the smoke extract system. In addition to this, if they were to be installed then the lobby area of Grenfell Tower would be susceptible to low temperatures and drafts during the cooler months, undermining the valuable work undertaken so far in improving the air tightness and insulation of the building.

Perhaps PSB could prepare a more detailed response for Building Control in order to avoid having to install these louvres?

Thanks to Tony for highlighting this issue.

Kind regards,

Matt

MAX FORDHAM / 50

42-43 Gloucester Crescent

London

NW1 7PE

T

maxfordham.com

@maxfordhamLLP

Max Fordham LLP is a Limited Liability Partnership. Registered in England and Wales Number OC300026
Registered office 42-43 Gloucester Crescent, London, NW1 7PE

From: "Batty,Tony" <tbatty@silcockdawson.co.uk>
To: "M.Smith@maxfordham.com" <M.Smith@maxfordham.com>
Cc: "d.campbell@maxfordham.com" <d.campbell@maxfordham.com>, "'Claire Williams' (clwilliams@kctmo.org.uk)" <clwilliams@kctmo.org.uk>
Date: 15/06/2016 15:41
Subject: FW: Linking Environmental AOV's to smoke extract system @ Grenfell Tower

Matt/Duncan,

Before these works are auctioned, are they required??? YOUR EARLY REPLY WOULD BE APPRECIATED

From: David Hughes [<mailto:dhughes@rydon.co.uk>]
Sent: 15 June 2016 15:42
To: 'Claire Williams' (clwilliams@kctmo.org.uk); Batty,Tony
Cc: Steve Blake; Jason North
Subject: FW: Linking Environmental AOV's to smoke extract system @ Grenfell Tower

Dave

From: David Bradbury [<mailto:DavidBradbury@jswright.co.uk>]
Sent: 09 June 2016 08:46
To: Steve Blake; David Hughes; Alan Whyte
Cc: Jonathon Earl; David Cook; JSW > John Hegg
Subject: RE: Linking Environmental AOV's to smoke extract system @ Grenfell Tower

Dave Bradbury
Design Manager
Head Office

From: Steve Blake [<mailto:SBlake@rydon.co.uk>]
Sent: 09 June 2016 07:37
To: David Bradbury <DavidBradbury@jswright.co.uk>; David Hughes <dhughes@rydon.co.uk>; Alan Whyte <AlanWhyte@jswright.co.uk>
Cc: Jonathon Earl <JonathonEarl@jswright.co.uk>; David Cook <davidcook@jswright.co.uk>; John Heggs <JohnHeggs@jswright.co.uk>
Subject: Re: Linking Environmental AOV's to smoke extract system @ Grenfell Tower

Dave,

Where are we with this?



Jon,

Today Steve Butler will be contacting you to get a list of those components that need regular Maintenance by statute and guarantee.

Please accommodate as we can then get the job signed off.

Call if unsure.

Thanks

Stephen Blake
Director
Rydon Maintenance Ltd.
D 
M 

----- Original message -----

From: Steve Blake <SBlake@rydon.co.uk>
Date: 08/06/2016 07:16 (GMT+00:00)
To: David Bradbury <DavidBradbury@jswright.co.uk>, David Hughes <dhughes@rydon.co.uk>, Alan Whyte <AlanWhyte@jswright.co.uk>
Cc: Jonathon Earl <JonathonEarl@jswright.co.uk>, David Cook <davidcook@jswright.co.uk>, "JSW > John Heggs" <JohnHeggs@jswright.co.uk>
Subject: Re: Linking Environmental AOV's to smoke extract system @ Grenfell Tower
Dave,

What is the timescale here to get resolution and are you saying alterations are required? If you are relying on PSB then that can only be a concern.

In addition,

I have not seen any communication between yourselves and Max Fordham with respect to the interrogation of Wilson Energy 's hot water delivery records or the commissioning carried out last Thursday.

Meeting Jon at 8.30 and Client team later today.

Stephen Blake

Director

Rydon Maintenance Ltd.

D [REDACTED]

M [REDACTED]

----- Original message -----

From: David Bradbury <DavidBradbury@jswright.co.uk>

Date: 07/06/2016 16:04 (GMT+00:00)

To: David Hughes <dhughes@rydon.co.uk>, Alan Whyte <AlanWhyte@jswright.co.uk>

Cc: Jonathon Earl <JonathonEarl@jswright.co.uk>, David Cook <davidcook@jswright.co.uk>, Steve Blake <SBlake@rydon.co.uk>, "JSW > John Heggs" <JohnHeggs@jswright.co.uk>, Steve Blake <SBlake@rydon.co.uk>

Subject: RE: Linking Environmental AOV's to smoke extract system @ Grenfell Tower
Hi Dave,

Following our conversation, I've spoken to Paul Hanson about item 5 regarding make up air to the bottom floors, as there appears to be a slight difference of opinion from our specialist. I've asked PSB to comment on the attached and to confirm the volume of make-up air as requested by building control.

Also from our discussion and from talks with Alan, the suggested solution would be to either hold open one of the high level windows (pending confirmation of volume from PSB) or high level louvre linked to a grille in the ceiling. This will only be required to the main entrance lobby.

I'll come back to you with confirmation of volume / size of vent required once PSB get back to us.

Kind regards,

Dave Bradbury
Design Manager
Head Office

[REDACTED] [REDACTED] [REDACTED] [website](#)

From: David Hughes [<mailto:dhughes@rydon.co.uk>]

Sent: 02 June 2016 14:01

To: Alan Whyte <AlanWhyte@jswright.co.uk>

Cc: Jonathon Earl <JonathonEarl@jswright.co.uk>; David Cook <davidcook@jswright.co.uk>; Steve Blake <SBlake@rydon.co.uk>; John Heggs <JohnHeggs@jswright.co.uk>; Steve Blake <SBlake@rydon.co.uk>

Subject: Linking Environmental AOV's to smoke extract system @ Grenfell Tower

Hi Alan

Following our conversation, please see attached the letter of comfort we received from Building Control today.

As discussed, they've asked for the environmental AOV's in the entrance lobby to be linked to the smoke extract system to allow make up air into the lift lobbies on the bottom four floors.

Please could you or JSW design team call Paul Hanson @ RBKC Building Control to discuss this request?

His mobile number is [REDACTED]

Please then let myself & Steve know what the outcome of the discussion is.

Kind regards

Dave

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This e-mail has been scanned for all viruses by Claranet. The service is powered by MessageLabs. For more information on a proactive anti-virus service working around the clock, around the globe, visit:
<http://www.claranet.co.uk>

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This e-mail has been scanned for all viruses by Claranet. The service is powered by MessageLabs. For more information on a proactive

anti-virus service working around the clock, around the globe, visit:
<http://www.claranet.co.uk>

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This email was scanned by Postini, the leading provider in Managed Email Security. If you have received this email and/or have any questions you can contact the Grove Group on +44 [REDACTED] or visit our website www.groveis.com[attachment "image001.jpg" deleted by Matt Smith/MaxFordham]

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>

This email has been scanned by the Symantec Email Security.cloud service.
For more information please visit <http://www.symanteccloud.com>