From:	Neil Crawford
Sent:	06 March 2015 11:45
To:	Kevin Lamb; slawrence@rydon.co.uk
Cc:	Bruce Sounes; Daniel Anketell-Jones; Mark Stapley; Rob Maxwel; Ben Bailey; Terry Ashton
Subject:	RE: Grenfell
Attachments:	1279 SEA (08) 101 Rev 04 - Fire Strategy.dgn.pdf

Hi Kevin

As per telephone conversation I have asked the question of Exova on the fire break but not had anything back. To me the fire breaks would have to follow the ratings of the party walls which are shown on the fire plan attached. You can see some of the low level apartments are separated by 120mins and others by 60mins.

Regards
Neil

From: Kevin Lamb [mailto:KevinLamb@harleycw.co.uk]
Sent: 03 March 2015 12:58
To: slawrence@rydon.co.uk
Cc: Neil Crawford; Bruce Sounes; Daniel Anketell-Jones; Mark Stapley; Rob Maxwel; Ben Bailey
Subject: Grenfell

Simon,

Please find attached drawings now showing the fire breaks, both horizontal and vertical.

We assume a requirement of 90min integrity & 30min insulation is sufficient, if not please advise.

The vertical breaks are not on all columns, just party walls.

Regards

Kevin Lamb
Project Designer

⊞ harley™

T-
F-
W- www.harleycurtainwall.com

Head Office
Harley House, Brooklands Park
Farningham Road, Crowborough
East Sussex, TN6 2JD

Email Disclaimer:
This email has been sent by Harley Curtain Wall Ltd. The information in this email is confidential and may be legally privileged. It is intended solely for the addressee. Access to this email by anyone else is unauthorised. If you are not the intended recipient, any disclosure, copying, distribution or any action taken or omitted to be taken in reliance on it, is prohibited and may be unlawful. Any views expressed in this message, are those of the individuals sender, except where the sender specifically states them to be the views of Harley Curtain Wall Ltd. Whilst Harley Curtain Wall Ltd takes reasonable precautions to scan email content for viruses, we cannot give warranties or assurances about the safety and contents of this email including any attachments herewith. It is the responsibility of the recipient to scan the email and any attachments herewith sent for malicious content.